

General Contractor's Pre-Job Conference Form: DE LA FUENTE CONSTRUCTION, INC.

Status

Revise and Resubmit

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

General Contractor Information

General ContractorDE LA FUENTE CONSTRUCTION, INC. SP**Company Address**3025 Beyer Blvd Suite E-101 San
Diego, CA 92154**Phone Number****Fax Number****CSLB License Number**

919666

DIR Number

1000043346

Contractor License Classification

A - GENERAL ENGINEERING, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number

CC24-0596-05-00-00

Bid TitleSYNTHETIC TURF FIELD AT
BURBANK ELEMENTARY SCHOOL
AND SLOPE REMEDIATION AT
ROLANDO PARK ELEMENTARY S**Prevailing Wage Determination**

2023-2

Contract Number

CC24-0596-05-00-00

Contract TitleSYNTHETIC TURF FIELD
AT BURBANK
ELEMENTARY SCHOOL
AND SLOPE
REMEDICATION AT**DIR Project Number**

504930

Contract Amount

\$1,505,152.00

ROLANDO PARK
ELEMENTARY S

Contract Summary

Estimated Construction Start Date
2/6/2024

Estimated Construction End Date
7/1/2024

Contract Summary

Project Description: This project proposes a new artificial turf field at an existing asphalt playground.
Scope or work includes: • replace portion of existing asphalt with artificial turf • new wash down infrastructure • reconfigure game striping • remove poles at basketball, tennis, and tether ball courts • new poles at relocated basketball, tennis, and tetherball courts • accessibility upgrades to the existing restrooms and path of travel

Jobsite Information

School Name

Phone Number

Fax Number

Jobsite Facilities Information

Number of First Aid Facilities

Number of Sanitary Facilities

Number of Drinking Water Facilities

Comments about First Aid Facilities, Sanitary Facilities, or Drinking Water Facilities

Description of Jobsite Parking

Name of Selected Hospital

Hospital Address

Hospital Phone Number

Jobsite Scheduling Information

Number of Shifts

1

Shift Description

7:00AM-3:30PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Project Manager	Darren	O'Connor	doconner@dlfci.com	(619) 936-1835
Yes	Superintendent	Robert	Kettl	rkettl@dlfci.com	(619) 902-2792
Yes	Superintendent				

Crew: Demolition

Scope of Work your firm will perform on this project

Demolition on-site

Equipment to be utilized in performing work on this Project

Mini Excavator, skid steer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Disconnect utilities, Mobilize grading, sawcut/dem o existing AC pavement, sawcut/dem o existing concrete pavement/ra mp/curb, sandblast existing playground striping, remove existing playground equipment, off-haul concrete/AC and excess dirt/soil	Pending	2/6/2024 - 3/1/2024	1	1
Operating Engineers Local 12	Operator	Pending	Disconnect utilities, Mobilize grading, sawcut/dem o existing AC pavement, sawcut/dem o existing concrete pavement/ra mp/curb, sandblast existing playground striping, remove existing playground equipment, off-haul concrete/AC	Pending	2/6/2024 - 3/1/2024	2	2

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			and excess dirt/soil				

Crew: Concrete

Scope of Work your firm will perform on this project
 Placement of concrete on-site

Equipment to be utilized in performing work on this Project

Concrete pump, skid steer, mini excavator, vibrator, compactor

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Scarify, fill and compact sub-grade for concrete, adjust existing utilities to required grade, install rebar, dowels and forms for concrete, pour concrete pavement and curbs, strip forms, concrete cure, scarify, fill and compact sub-grade for AC, place class 2 base,	Pending	2/26/2024 - 3/29/2024	2	2

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			install new AC with guardtop seal coat.				
Cement Masons Local 500	Building Construction	Pending	Scarify, fill and compact sub-grade for concrete, adjust existing utilities to required grade, install rebar, dowels and forms for concrete, pour concrete pavement and curbs, strip forms, concrete cure, scarify, fill and compact sub-grade for AC, place class 2 base, install new AC with guardtop seal coat.	Pending	2/26/2024 - 3/29/2024	2	2

Crew: Plumbing

Scope of Work your firm will perform on this project
SWPPP Implementation

Equipment to be utilized in performing work on this Project
Mini excavator, shovels

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Tradesman	Pending	Installation of 6inch PVC storm drain piping. Minimal restroom plumbing in existing restrooms. Installation of drinking fountains.	Pending	5/1/2024 - 5/3/2024	1	1

Crew: Earthwork

Scope of Work your firm will perform on this project **Equipment to be utilized in performing work on this Project**
 Reshaping the terrain by digging deep and moving large quantities of earth or rock. Skid steer, mini excavator, vibrator, compactor

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Install compacted virgin permeable base, installation of sub-drainage. Scarify, fill and compact for multiple instances	Pending	2/26/2024 - 4/26/2024	2	2

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			(turf, AC, piping etc),				
Operating Engineers Local 12	Operator	Pending	Install compacted virgin permeable base, installation of sub-drainage. Scarify, fill and compact for multiple instances (turf, AC, piping etc),	Pending	2/26/2024 - 4/26/2024	2	2

Crew: Sports Equipment

Scope of Work your firm will perform on this project
Installation of sports equipment

Equipment to be utilized in performing work on this Project

Mini excavator, skid steer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Shoveling, Clean up, vibrating, saw cutting. Installation of sports equipment (posts, nets, poles, soccer goals etc.)	Pending	5/15/2024 - 6/6/2024	1	1

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Shoveling, Clean up, vibrating, saw cutting, Installation of sports equipment (posts, nets, poles, soccer goals etc.)	Pending	5/15/2024 - 6/6/2024	1	1

Crew: Storm Drain

Scope of Work your firm will perform on this project
48 linear ft of PVC or HDPE piping connecting to the new catch basin.

Equipment to be utilized in performing work on this Project
Mini excavator, shovels

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	48 linear ft of PVC or HDPE piping connecting to the new catch basin. Installation of 6inch PVC storm drain piping.	Pending	6/6/2024 - 6/23/2024	1	1
Operating Engineers Local 12	Operator	Pending	48 linear ft of PVC or HDPE piping connecting to the new	Pending	6/6/2024 - 6/23/2024	1	1

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			catch basin. Installation of 6inch PVC storm drain piping.				