

# Subcontractor's Pre-Job Conference Form: WINEGARDNER MASONRY, INC.

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

## Subcontractor's Information

**Contractor**

WINEGARDNER MASONRY, INC.

**Company Address**

32147 DUNLAP BLVD. STE A  
YUCAIPA, CA 92399

**Phone Number****Fax Number****CSLB License Number**

390895

**DIR Number**

1000001526

**Contractor License Classification**

C29 - MASONRY

## Pre-Award & Contract Information

**Bid Number**

CC22-0228-42-A6-G4

**Bid Title**

Canyon Hills High School Whole Site 2023-1  
Modernization GMP 4 (LLB)

**Prevailing Wage Determination****Contract Number**

CC22-0228-42-A6-G4

**Contract Title**

Canyon Hills High School Whole Site 480565  
Modernization GMP 4 (LLB)

**DIR Project Number****Contract Amount**

\$47,000,000.00

## Overall Scope of Work for Which Your Company is Responsible

## Overall Scope of Work

Bid Package 04A - Masonry/ per Contract Docs

## Jobsite Scheduling Information

### Expected Start Date

12/9/2023

### Estimated Duration(Days)

64

### Number of Shifts

1

### Shift Description

6:30am - 3:00pm

### Pay Day

Friday

### Pay Period End Day

Sunday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Luke	Cooper	lcooper@winegardner.com	(951) 255-3423
No	Lead				
No					

## Crew: Masons

**Scope of Work your firm will perform on this project**  
Building the CMU site walls, buildings, and elevator tower at the athletic complex.

**Equipment to be utilized in performing work on this Project**  
masonry grout/mortar mixer masonry saws

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Bricklayers & Allied Craftsmen Local 4	Brick Tender	Pending	Building the CMU site walls, buildings, and elevator tower at the athletic complex.	Pending	12/17/2023 - 3/17/2024	12	18

### Crew: Tenders

**Scope of Work your firm will perform on this project**  
 Stocking CMU, mixing mortar and erecting scaffolding for the CMU scope.

**Equipment to be utilized in performing work on this Project**  
 Conventional scaffolding 12k reach lift

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Stocking CMU, mixing mortar and erecting scaffolding for the CMU scope.	Pending	12/17/2023 - 3/17/2024	12	18

**Add other direct Subcontractors not included on the Division of Work**

**TBD?**

**TIERED SUBCONTRACTOR**

**TIERED SUBCONTRACTOR'S SCOPE**

Contractor not required to submit information