Fax Number

# Subcontractor's Pre-Job Conference Form: PATHWAY COMMUNICATIONS LTD

Version Published 1

Assigned PSA Specialist Email

**Phone Number** Maria Cruz mcruz5@sandi.net (619) 879-7870

#### **Subcontractor's Information**

Contractor

868539

PATHWAY COMMUNICATIONS LTD SP

**Company Address** 

12740 DANIELSON CT, SUITE E, POWAY, CA 92064

**CSLB License Number** 

Contractor License Classification

C-7 - LOW VOLTAGE SYSTEMS

**Tiered Subcontrator** 

Tiered SubContractor To

OT Electrical

Phone Number

**DIR Number** 

1000001958

# **Pre-Award & Contract Information**

Bid Title **Prevaling Wage Determination Bid Number** 

CC24-0764-08-A1-G1 Cubberley ES WSM -GMP 1 (Construction) 2024-2

**Contract Number Contract Title DIR Project Number Contract Amount** CC24-0764-08-A1-G1 Cubberley ES WSM -GMP 1 (Construction) \$32,126,428.07

## Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Installation of copper network infrastructure. fiber optic backbone cabling, and audio-visual integration.

# **Jobsite Scheduling Information**

**Expected Start Date** 

7/29/2025

Number of Shifts

Pay Day Friday

Estimated Duration(Days)

Shift Description 630am-330pm

Pay Period End Day Saturday

## **Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Nick	Nesvig	nickn@pcomus.com	(619) 219-4910
Yes	Lead	Andrew	Braun	AndrewB@pcomus.com	(619) 977-6144
Yes	Foreman	Kyle	Nesvig	Kylen@pcomus.com	(619) 647-4967

## Crew: Programming/Commissioning

Scope of Work your firm will perform on this project Programming and Commissioning MPR Audio-Visual system. Equipment to be utilized in performing work on this Project Laptop.

Referral and Jurisdictional Assign	ment
------------------------------------	------

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Electrical Workers Local 569	Sound and Signal Technician	Pending	Audio Visual System Commision/Programmin g	Pending	9/21/2026 - 10/2/2026	1	1

#### **Crew: Installation**

Scope of Work your firm will perform on this project

Installation of cable paths. Pulling, terminating, and testing copper and fiber infrastructure.

Equipment to be utilized in performing work on this Project
Ladders, Hand Tools, Fiber Cleaver, Power Tools, and Scissor Lifts.

#### Referral and Jurisdictional Assignment

AVERAGE	ESTIMATED WORKFORCE PEAK
Electrical Workers Local Sound and Signal Pending Cable path installation, Pending 7/28/2025 - 10/2/2026 4 6 569 Technician Pulling and terminating CAT6 cabling. Pulling fiber optic cabling.	6

# Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information