# Subcontractor's Pre-Job Conference Form: D 3 Construction Services, Inc

Version **Status** Published 2

**Assigned PSA Specialist** 

Maria Cruz

**Email** 

mcruz5@sandi.net

**Phone Number** (619) 879-7870

Fax Number

## **Subcontractor's Information**

Contractor

D 3 Construction Services, Inc SP

**Company Address** 

7002 VIA MARIPOSA SUR, BONSALL, CA 92003

**CSLB License Number** 

1049274

Yes

**DIR Number** 1000060017

**Phone Number** 

**Contractor License Classification** 

B - GENERAL BUILDING, C13 - FENCING

**Tiered Subcontrator** 

Tiered SubContractor To

Willscot

#### **Pre-Award & Contract Information**

**Bid Number Bid Title** 

CC24-0764-08-A1-G1

Cubberley ES WSM -GMP 1 (Construction)

**Prevaling Wage Determination** 

2024-2

**Contract Number** CC24-0764-08-A1-G1 **Contract Title** 

Cubberley ES WSM -GMP 1 (Construction)

**DIR Project Number** 20250574427

**Contract Amount** \$32,126,428.07

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work** modular office installation

#### **Jobsite Scheduling Information**

**Expected Start Date** 

5/27/2025

**Number of Shifts** 

Pay Day Friday

**Estimated Duration(Days)** 

365

**Shift Description** 

7-3:30

**Pay Period End Day** 

Saturday

#### **Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Dwight	Thompson	d3scopr@gmail.com	(760) 415-3492
Yes	Superintendent	Dwight	Thompson	d3scorp@gmail.com	(760) 415-3492

#### Crew: modular office installation

Scope of Work your firm will perform on this project modular office installation

Equipment to be utilized in performing work on this Project na

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Final	modular office installation	Accepted	5/27/2025 <b>-</b> 5/27/2026	3	4
Laborers Local 89	Laborer (Building Construction)	Final	modular office installation	Accepted	5/27/2025 - 5/27/2026	3	4

## Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information