



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: O'FARRELL CHARTER SCHOOL - WHOLE SITE MODERNIZATION PHASE 2

Updated: 1/29/2017

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	
1080	Install Conduit for Timing System	B-D	3	x	x																				
1040/2140	Excavate for Curbs	B-D	4	x	x																				
1030/2130	Install Fence Posts at Football	Econo	5				x	x			x	x	x												
2130	Install Fence Posts at Softball	Econo	15											x	x			x	x	x	x	x			
1040	Install Outside Curb at Football	B-D	5								x	x	x	x	x										
1060	Install U/G Cooling at Football Field	B-D	5	x	x	x	x	x			x														
1070	Install Field Drainage System	B-D	4									x	x	x	x			x	x	x					
1050	Excavate for Trench Drain	B-D	2											x	x										
1050	Install Trench Drain	B-D	5															x	x	x	x	x			

Holiday
Meeting Day
Project Completion