

TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT:

O'FARRELL CHARTER SCHOOL- WHOLE SITE MODERNIZATION PHASE 2

Updated:	2/26/2017

Updated:	2/26/2017			n		1												, ,							
		WORK		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	2/26	2/27	2/28	3/1	3/2	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	Remarks
2130	Install Backstop Post	FC	9		х	х																			
2130	Overhang Welding	FC	1																						on hold due to inspection
1160	Install fence fabric at football	FC	5	х	х																				
1040/1030	Finish outside curb including gate posts	FC/B-D	4				х	x			х	х													
1070	Install Field Drainage System @ Football	B-D	4			х	х	x			х	х													
	Revise Grades at Shotput	B-D	1	х																					
1050	Install Trench Drain	B-D	6	х	х	х																			
1050	Install D-Zone Curbs	B-D	3			х	х	х																	
1090	Install Jump Pits	B-D	5								х	х	х	х	х										
1090	Install Discus Pad and Sleeves	B-D	2										х	х	х										
1090	Install Goal Posts Sleeves	B-D	2											х	х										
2140	Softball Curb	B-D	5															х	x	х	х	х			
1120	Base and Pave Track	KE	3																	х	х	х			
1105	Install Cooling Heads and Quick Couplers	B-D	2															х	x						
1110	Install Field Boxes (Cooling, QC, Elec, Com)	B-D	2																	х	х				
1130	Fine Grade Football Field	B-D	2																			х			
CO	Remove Fence at Shot Put	B-D	3																						pending PCO 05.1 approval
CO	Install Swale at Shot Put	B-D	3																						pending PCO 06.1 approval
	Booster Pump Delivers																								week of 3/12
2150	Drainage at Softball	B-D	5																						week on 3/19

Holiday

Meeting Day

Project Completion