

## **TWO-WEEK LOOK AHEAD SCHEDULE**

PROJECT:

## O'FARRELL CHARTER SCHOOL- WHOLE SITE MODERNIZATION PHASE 2

Updated: 3/28/2017																									
		WORK		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	4/22	Remarks
	FOOTBALL FIELD AND TRACK																								
1155	Install Synthetic Turf at Football	FT	20	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
	SOFTBALL FIELD																								
2130	Install Backstop	FC	9	x	x	x																			
2140	Complete Softball Outfield Curb	B-D	5				x	x																	
2150	Drainage at Softball	B-D	5			x	x	x																	
	Fine Grade Softball and Cut Grooves	B-D	2				x	x																	
2170	Install Geotextile Fabric	B-D	2								x	x													
2180	Install Flat Drains	B-D	2								x	x													
2185	Install Trex Header	B-D	2								x	x													
2190	Place Permeable Base	B-D	5									x	x	x	x										
	MISCELLANEOUS																								
	Install Perimeter Gates and Fencing	FC	10	x	x	x	x	x			x	x	x	x	x										
1060	Install Booster Pump	B-D									x	x	x	x	x										
1085	Install Shot Put Event	B-D	2					x			x	x													
	Grade Gravel Area	B-D		x																					TBD
1100	Fine Grade Driveways and Install Header	B-D/KE	4																						pending backfill of SD tie-in
	Holiday		М	eeting	J Day				Pro	ject C	omple	tion													