



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: O'FARRELL CHARTER SCHOOL - WHOLE SITE MODERNIZATION PHASE 2

Updated: 4/23/2018

		WORK		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	Remarks
FOOTBALL FIELD AND TRACK																									
1155	Install Synthetic Turf at Football	FT	20	x	x	x	x	x																	
1165	Install Track Surfacing	B	25															x	x	x	x	x			
1120	Check and Adjust Grades in Asphalt Track	KE	1									x													
1180	Erect Goal Posts & Assemble Soccer Goals	B-D	2			x	x																		
SOFTBALL FIELD																									
2210	Install Synthetic Turf at Softball	FT	15	x	x	x	x	x			x														
2200	Install Sleeves for Bases and Plates	B-D	2		x	x																			after foul lines are installed
MISCELLANEOUS																									
	Install Perimeter Gates and Fencing	EF	5	x	x	x	x	x			x	x	x	x	x										
1060	Finish installing cooling system	B-D	5	x	x	x	x																		
1060	Certify booster pump	B-D	1					x																	
Extra	Scarify and Recompact Under Walkways	B-D	1	x				x																	
1100	Fine Grade Driveways and Install Header	B-D/KE	4																						pending backfill of SD tie-in
BP1 CONCRETE																									
	Fine Grade for Walkways	B-D						x																	
	Install Walkways	B-D				x	x	x			x	x	x	x	x										pending RF1

Holiday	Meeting Day	Project Completion
---------	-------------	--------------------