

## TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT:

## O'FARRELL CHARTER SCHOOL- WHOLE SITE MODERNIZATION PHASE 2

Updated: 5/14/2018

opuateu.	3/14/2010	,				_																			
		WORK		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31	6/1	6/2	6/3	Remarks
	FOOTBALL FIELD AND TRACK																								
1165	Install Track Surfacing	В	25	х	х	х	х	х			х	х	х	х	х										
1165	Stripe Track		3																		х	х	х		
	Erect Discus Cage	BDI																	х	х					
	MISCELLANEOUS																								
1100	Fine Grade Driveways and Install Header	B-D/KE	4																						pending backfill of SD tie-
1115	Base and Pave Driveways	KE	5																						pending backfill of SD tie-
1095	Install Entrance Gate	FC	3																						pending asphalt paving
	BP1 CONCRETE																								
	Sawcut joint and install sealant	B-D		х	х	х	х	х																	
	Holiday		Meeting Day							Project Completion															