



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: O'FARRELL CHARTER SCHOOL - WHOLE SITE MODERNIZATION PHASE 2

Updated: 3/5/2017

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	
FOOTBALL FIELD AND TRACK																									
1040/1030	Finish outside curb including gate posts	FC/B-D	2	x	x																				
1070	Install Field Drainage System	B-D	4	x	x	x	x																		
1050	Install Trench Drain	B-D	1	x																					
1090	Install Jump Pits	B-D	5	x	x	x	x	x																	
1090	Install Discus Pad and Sleeves	B-D	2			x	x	x																	
1090	Install Goal Posts Sleeves	B-D	2				x	x																	
1105	Install Cooling Heads and Quick Couplers	B-D	2	x	x	x	x																		
1110	Install Field Boxes (Cooling, OC, Elec, Com)	B-D	2	x	x	x	x																		
co	Export Spoils	B-D				x	x	x																Pending FWO & Property Owner Approval	
1130	Fine Grade	B-D	2								x	x													
1135	Install Geotextile Fabric	B-D	2									x	x												
1140	Install Flat Drains	B-D	2										x	x											
1145	Install Trex Header	B-D	2											x	x										
1150	Place Permeable Base	B-D	5															x	x	x	x	x			
1120	Base and Pave Track	KE	3										x	x	x										
SOFTBALL FIELD																									
2130	Install Backstop	FC	9		x	x	x	x				x	x	x	x	x									
2130	Overhang Shop Welding	FC	1			x																			
2140	Softball Curb	B-D	5									x	x	x	x	x									
2150	Drainage at Softball	B-D	5															x	x	x	x	x		possibly push one week	
MISCELLANEOUS																									
	Revise Grades at Shotput	B-D	1			x																		after CS Legacy demo & grading	
CO	Install Perimeter Gates and Fencing	FC	10															x	x	x	x	x			
MILESTONES																									
	Booster Pump Delivers																							week of 3/12	
1155	Install Synthetic Turf at Football	FT	20																					week on 3/26	

Holiday	Meeting Day	Project Completion
---------	-------------	--------------------