

## TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT:

## O'FARRELL CHARTER SCHOOL- WHOLE SITE MODERNIZATION PHASE 2

Updated: 5/21/2018

		WORK		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31	6/1	6/2	6/3	6/4	6/5	6/6	6/7	6/8	6/9	6/10	Remarks
1165	Install Track Surfacing	В	25	х	х	х	х	х																	
1165	Stripe Track	В	3																х	х	х				
	Erect Discus Cage	BDI										х	х												
	Troubleshoot Booster Pump											х	х	х	х										
1100	Fine Grade Driveways and Install Header	B-D/KE	4																						pending backfill of SD tie-in
1115	Base and Pave Driveways	KE	5																						pending backfill of SD tie-in
1095	Install Entrance Gate	FC	3																						pending asphalt paving
BP1	sand and seal joints in sidewalk	B-D	3	х	х	х																			
	Holiday		Meeting Day							Project Completion															