



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: O'FARRELL CHARTER SCHOOL - WHOLE SITE MODERNIZATION PHASE 2

Updated: 5/25/2018

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks		
				5/28	5/29	5/30	5/31	6/1	6/2	6/3	6/4	6/5	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17			
1165	Stripe Track	B	3										x	x	x						x	x	x				
	Erect Discus Cage	BDI			x	x																					
	Troubleshoot Booster Pump					x	x	x																			
1100	Fine Grade Driveways and Install Header	B-D/KE	4																							pending backfill of SD tie-in	
1115	Base and Pave Driveways	KE	5																							pending backfill of SD tie-in	
1095	Install Entrance Gate	FC	3																							pending asphalt paving	
	Project Completion																									June 21, 2018	
	Holiday				Meeting Day																					Project Completion	