Subcontractor's Pre-Job Conference Form: D 3 Construction Services, Inc

Status Version

Submitted

Assigned PSA SpecialistEmailPhone NumberEdmundo Avila IIeavilaii@sandi.net(619) 885-5614

Subcontractor's Information

Contractor

D 3 Construction Services, Inc sp

Company Address Phone Number Fax Number

7002 via Mariposa sur Bonsall, CA

92003

CSLB License Number
1049274

DIR Number
1000060017

Contractor License Classification

B - GENERAL BUILDING, C13 - FENCING

Tiered Subcontrator Tiered SubContractor To

Yes MODULAR BUILDING CONCEPTS,

INC.

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

LB25-0296-08-00-G1 Fulton K-8 School Whole Site 2024-2

Modernization (GMP No. 1)

Contract Number Contract Title DIR Project Number Contract Amount

LB25-0296-08-00-G1 Fulton K-8 School Whole Site

Modernization (GMP No. 1)

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work modular office install

Jobsite Scheduling Information

Expected Start Date

2/17/2025

Number of Shifts

1

Pay Day Friday **Estimated Duration(Days)**

2

Shift Description

modular office installation

Pay Period End Day

Saturday

Jobsite Administration

| JOBSITE CONTACT ? | ADMISTRATIVE ROLE | FIRST NAME | LAST NAME | EMAIL | PHONE |
|-------------------|-------------------|------------|-----------|-------------------|----------------|
| Yes | Superintendent | dwight | thompson | d3scorp@gmail.com | (760) 415-3492 |

Crew: modular office install

Scope of Work your firm will perform on this project Modular Office Install

Equipment to be utilized in performing work on this Project $\ensuremath{\text{N/A}}$

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFICA TION | ASSIGNMEN T STATUS | ASSIGNMEN T ACTIVITIES | ASSIGNMEN T ACTIVITIES STATUS | ESTIMATED START - END DATE | ESTIMATED WORKFORC E AVERAGE | ESTIMATED WORKFORC E PEAK |
|----------------------|---------------------------------------|-----------------------|------------------------------|--|----------------------------------|------------------------------------|---------------------------------|
| Laborers Local 89 | Laborer (Building Construction) | Pending | modular office install | Pending | 2/17/2025 - 2/19/2025 | 3 | 3 |
| Laborers Local 89 | Laborer (Building Construction) | Pending | modular office install | Pending | 2/17/2025 - 2/19/2025 | 3 | 3 |

Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information