

Subcontractor's Pre-Job Conference Form: Tri City Glass of San Diego, Inc.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

Tri City Glass of San Diego, Inc. SP

Company Address

10806 Prospect Ave., Suite 2STE 2
SANTEE, CA 92071

Phone Number**Fax Number****CSLB License Number**

252033

DIR Number

1000006948

Contractor License Classification

C17 - GLAZING

Pre-Award & Contract Information

Bid Number

LB25-0296-08-00-G1

Bid Title

Fulton K-8 School Whole Site
Modernization (GMP No. 1)

Prevailing Wage Determination

2024-2

Contract Number

LB25-0296-08-00-G1

Contract Title

Fulton K-8 School Whole Site
Modernization (GMP No. 1)

DIR Project Number**Contract Amount**

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Jobsite Scheduling Information

Expected Start Date

5/1/2025

Estimated Duration(Days)

30

Number of Shifts

1

Shift Description

7 AM - 3 PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	JAMES	BLAKE	tricitykris@sbcglobal.net	(619) 670-4527
No	Lead				

Crew: PHASE 1

Scope of Work your firm will perform on this project
WORK AT BUILDING 6 - 1 STOREFRONT DOOR AND
STOREFRONT OPENINGS 6A, 6B, 6C, 6D, & 6E

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Glaziers & Floor Coverers Local 1399	Glazier	Pending	INSTALLATION	Pending	5/1/2025 - 7/25/2025	2	3

Crew: PHASE 5

Scope of Work your firm will perform on this project
WORK AT BLDG 3 - ALUMINUM WINDOWS

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Glaziers & Floor Coverers Local 1399	Glazier	Pending	INSTALLATION	Pending	10/1/2025 - 12/19/2025	2	3

Crew: PHASE 6

Scope of Work your firm will perform on this project
WORK AT BLDG 7 - STOREFRONT DOORS, & OPENINGS, ALUMINUM WINDOWS

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Glaziers & Floor Coverers Local 1399	Glazier	Pending	INSTALLATION	Pending	12/12/0002 - 7/25/2026	2	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	