

Subcontractor's Pre-Job Conference Form: TEICHERT SOLAR

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

TEICHERT SOLAR

Company Address
3500 AMERICAN RIVER DRIVE
SACRAMENTO, CA 95864
Phone Number
Fax Number
CSLB License Number

1051985

DIR Number

PW-LR-1000390054

Contractor License Classification

A - GENERAL ENGINEERING, C10 - ELECTRICAL, C46 - SOLAR

Pre-Award & Contract Information

Bid Number

CC23-0427-24

Bid Title
FURNISH AND INSTALL CANOPY-MOUNTED 2022-2
SOLAR GENERATION SYSTEMS GROUP 5A
Prevailing Wage Determination
Contract Number

CC23-0427-24

Contract Title
FURNISH AND INSTALL CANOPY-MOUNTED 8000000.00
SOLAR GENERATION SYSTEMS GROUP 5A
Contract Amount

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Provide and Install Solar Canopy

Jobsite Scheduling Information

Expected Start Date

7/17/2023

Estimated Duration(Days)

40

Number of Shifts

1

Shift Description

6:30 am - 3:00 pm

Pay Day

Friday

Pay Period End Day

Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Nathan	Josefowicz	njosefowicz@teichert.com	(916) 438-8576

Crew: Foundation

Scope of Work your firm will perform on this project
Drilling & Pouring Foundations

Equipment to be utilized in performing work on this Project
Forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Pour Foundations	Pending	7/24/2023 - 7/28/2023	4	4

Crew: Canopy Installer

Scope of Work your firm will perform on this project
Install Carport Canopy

Equipment to be utilized in performing work on this Project
Forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Installing Carport	Pending	7/24/2023 - 7/28/2023	4	4
Ironworkers Local 229	Iron Worker Ornamental Reinforcing Structural	Pending	Steel Erection	Pending	7/23/2023 - 7/27/2023	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	OLIVAS FOUNDATION DRILLING, INC	Foundation Drilling
No	F3 & ASSOCIATES, INC.	Foundation Staking
No	GROUND PENETRATING RADAR SYSTEMS, LLC.	GPR
No	SUNRISE BOBCAT & HAULING SERVICE, INC.	Spoils Haul Off