

Subcontractor's Pre-Job Conference Form: D 3 Construction Services, Inc

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Maria Cruz	<b>Email</b> mcruz5@sandi.net	<b>Phone Number</b> (619) 879-7870

Subcontractor's Information

<b>Contractor</b> D 3 Construction Services, Inc <span>SP</span>		
<b>Company Address</b> 7002 VIA MARIPOSA SUR, BONSALL, CA 92003	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 1049274	<b>DIR Number</b> 1000060017	
<b>Contractor License Classification</b> B - GENERAL BUILDING, C13 - FENCING		
<b>Tiered Subcontractor</b> Yes	<b>Tiered SubContractor To</b> Willscot	

Pre-Award & Contract Information

<b>Bid Number</b> LB25-0465-50-A1-G1	<b>Bid Title</b> Hardy Elementary School Interim Housing & Increment 2024-2 1	<b>Prevailing Wage Determination</b>	
<b>Contract Number</b> LB25-0465-50-A1-G	<b>Contract Title</b> Hardy ES Interim Housing & Increment 1 (GMP#1)	<b>DIR Project Number</b> 20250581122	<b>Contract Amount</b> \$20,137,413.70

Overall Scope of Work for Which Your Company is Responsible

<b>Overall Scope of Work</b> modular office install
--

Jobsite Scheduling Information

<b>Expected Start Date</b> 6/25/2025	<b>Estimated Duration(Days)</b> 6
<b>Number of Shifts</b> 1	<b>Shift Description</b> 7-3:30
<b>Pay Day</b> Friday	<b>Pay Period End Day</b> Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	dwright	thompson	d3scorp@gmail.com	(760) 415-3492

Crew: modular office install

Scope of Work your firm will perform on this project  
modular office invoice

Equipment to be utilized in performing work on this Project  
na

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	modular office install	Pending	6/25/2025 - 6/30/2025	3	3
Laborers Local 89	Laborer (Building Construction)	Pending	modular office install	Pending	6/25/2025 - 6/30/2025	3	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
------	----------------------	------------------------------

Contractor not required to submit information