

# Subcontractor's Pre-Job Conference Form: ALCORN FENCE COMPANY

<b>Status</b>	<b>Version</b>	
Published	2	
<b>Assigned PSA Specialist</b>	<b>Email</b>	<b>Phone Number</b>
Ivory Anderson	ianderson1@sandi.net	(916) 835-7349

## Subcontractor's Information

<b>Contractor</b>	ALCORN FENCE COMPANY <span>SP</span>	
<b>Company Address</b>	<b>Phone Number</b>	<b>Fax Number</b>
1088 Hamilton Road Duarte, CA 91010		
<b>CSLB License Number</b>	<b>DIR Number</b>	
122954	100001986	
<b>Contractor License Classification</b>	A - GENERAL ENGINEERING, C13 - FENCING	

## Pre-Award & Contract Information

<b>Bid Number</b>	<b>Bid Title</b>	<b>Prevailing Wage Determination</b>	
CC23-0082-39-A1-G1 (GMP No. 01)	Holmes ES WSM	2023-2	
<b>Contract Number</b>	<b>Contract Title</b>	<b>DIR Project Number</b>	<b>Contract Amount</b>
CC23-0082-39-A1-G1 (GMP No. 01)	Holmes ES WSM	515815	\$41,228,360.00

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Installation of the following items: Approx. 612' LF of 6'H Chain Link Temp Fence w/ Green Windscreen Approx. 1,065' LF of 6'H Chain Link Temp Fence Panels Approx. 813' LF of Green Windscreen onto Existing Chain Link Fence Approx. 200' LF of (N) 12'H Chain Link Fence, 338' LF of (N) 4'H Chain Link Fence, 25' LF of (N) 10'H Chain Link Fence, G1-G5, G8, G10, G12, G19, G21, and Install Gate Hardware for Gates GD & GJ at Whole Site Modernization

**Jobsite Scheduling Information**

<b>Expected Start Date</b> 4/1/2024	<b>Estimated Duration(Days)</b> 60
<b>Number of Shifts</b> 1	<b>Shift Description</b> 7:00am-3:30pm
<b>Pay Day</b> Friday	<b>Pay Period End Day</b> Saturday

**Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Eddie	Briseno	eddie@alcornfence.com	(909) 455-3360
No	Foreman				
No	Lead				
No					
Yes		Gustavo E	Madrigal	gemadrigal@alcornfence.com	(714) 335-4375

### Crew: Crew 1 - Temporary Site Fence

**Scope of Work your firm will perform on this project**      **Equipment to be utilized in performing work on this Project**  
 Installation of the following items: Approx. 612' LF of 6'H Chain Link Temp Fence w/ Green Windscreen Approx. 1,065' LF of 6'H Chain Link Temp Fence Panels Approx. 813' LF of Green Windscreen onto Existing Chain Link Fence

Crew Truck, Flatbed

#### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 1184	Construction-Fence Erector-Housemover	Pending	Temporary Fencing	Pending	4/1/2024 - 4/5/2024	3	3
Laborers Local 89	Laborer	Pending	Temporary Fencing	Pending	4/1/2024 - 4/5/2024	3	3

### Crew: Crew 3 - Whole Site Modernization

**Scope of Work your firm will perform on this project**      **Equipment to be utilized in performing work on this Project**  
 Installation of the following items: Approx. 200' LF of (N) 12'H Chain Link Fence, 338' LF of (N) 4'H Chain Link Fence, 25' LF of (N) 10'H Chain Link Fence, G1-G5, G8, G10, G12, G19, G21, and Install Gate Hardware for Gates GD & GJ at Whole Site Modernization

Crew Truck, Flatbed, Skid Steer, Forklift

#### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 1184	Construction-Fence Erector-Housemover	Pending	Chain Link Fences, Gates, & Gate Hardware Installation	Pending	1/13/2025 - 3/17/2025	3	3
Laborers Local 89	Laborer	Pending	Chain Link Fences, Gates, & Gate Hardware Installation	Pending	1/13/2025 - 3/17/2025	3	3

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	