

TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: HORTON ES JUF - PHASE 2 Updated: 2/20/2020

opuateu.	2/20/2020 	WORK		MON	ТПЕ	IWED	TULL	ED7	CAT	CLIN	MON	THE	WED	TULL	EDI	CAT	CLIN	MON	THE	IWED	TULL	FRI	CAT	CLIN	Г
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	TUE 2/25	2/26	2/27	2/28	2/29	3/1	1ºIUN 3/2	3/3	3/4		3/6	3/7	SUN 3/8	Remarks
100 12 11		JOINE BI	370	2,17	2,10	2,13	2,20	2,21	2,22	2,25	-/-	2,23	2,20	2,2/	2,20	2,23	5/1	3,2	3,3	3, 1	5/5	3,0	3,7	3,3	1.0
-	SAFTEY MEETING	BDI	-		х																				MUDDY WORK AREAS
	MONITOR SWPPP	BDI	OG																						
	TURF MAINTENANCE	PW	120																						MAINTENACE TO CONTINUE TO END OF PROJECT
1200/1 CO	TON PARTENANCE	1 **	120																						OF FROJECT
3084	FORM RAMP WALL (H B)	BDI	7		х	х	х	х																	
	REBAR INSPECTIONS/CORRECTIONS	-	-		х																				
3094	POUR RAMP WALL (H B)	BDI	1								Р														7 DAY CURE/EARLY BREAK?
3104	STRIP RAMP WALL (H B)	BDI	1									х	X	X											
3114	WATERPROOF ADA RAMP WALLS (B H)	CCW	5												х			х							
3124	BACKFILL WALLS (H B & BTWN B & D)	BDI	2														f	Х	X	х					
3007	EXCAVATE FOR FOOTING (D K J)	BDI	2																		X	Х			
3122	BACKFILL BTWN WALLS (E D)	BDI	1		Х																				
PCO	INSTALL BURRITO DRAIN @ EXIST. WALL	BDI	2			x	x																		
3140	FORM RAMP FLATWORK (G C A D)	BDI	2				X	Х																	
3150	INSTALL REBAR AT FLAT WORK	QS	1								х														
3150	POUR RAMP FLATWORK (G C A D)	BDI	1									P													
3170	FIELD MEASURE FOR HANDRAIL (G C A D)	EF	1										X												
3126	BACKFILL WALLS (C F G)	BDI	2									х	X	X											
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend Holiday

Meeting Day - Thurs 1PM - On Site Project Completion