

## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT: HORTON ES JUF - PHASE 2** Updated: 5/7/2020

Opuateu.	5///2020	WORK		MON	TUE	WFD	THU	FRT	SAT	SUN	MON	TUF	WFD	THU	FRT	SAT	SUN	MON	TUF	WFD	THU	FRI	SAT	SUN	
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	Remarks
-	SAFTEY MEETING	BDI	-	х																					SOCIAL DISTANCING
3170	CONTINUE ON HANDRAIL/GUARDRAIL	EF	10	Х	х	Х	х	Х			х	х	х												
3210	PUNCH ITEMS	BDI	2		Х	Х																			
3200	CLEAN UP	BDI	2			Х																			
-	DEMOBILIZATION	-	-					X																	
3180	INSTALL CHAIN LINK & GATES	EF	4								х														
-	AC CURE TIME	RAP	1										$\rightarrow$												
2080	SLURRY SEAL	RAP	1											X											
2090	STRIPING	ABC	1												х										
PCO	DRAIN CULVERT	-	-																						PENDING PCO
																									CURRENT ESTIMATED
																									COMPLETION!
	RED TEXT - SUSCEPTIBLE TO DELAY																								May 15, 2020

Weekend Holiday

No Work

Meeting Day - Thurs 1PM - On Site
Project Completion