



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: HORTON ES JUF - PHASE 2

Updated: 1/15/2020

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				1/13	1/14	1/15	1/16	1/17	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25	1/26	1/27	1/28	1/29	1/30	1/31	2/1	2/2	
-	SAFTEY MEETING	BDI	-	X																				PREVENTING FIRES WHILE REFUELING VEHICLES & EQUIP	
-	MONITOR SWPPP	BDI	OG	→																					
1280/PCO	TURF MAINTENANCE	PW	120	→																				MANTENACE TO CONTINUE TO END OF PROJECT	
1200/PCO	COMPLETE DG PATHWAY	BDI	2				X	X																	
T&M	REMOVE SILT FENCE AT PERIMETER	BDI	1									X													
-	CLEAN UP/MOVE TEMP FENCE	BDI	1										X												
-	BENEFICIAL OCCUPANCY OF FIELD	-	-										X												
3096	POUR RAMP WALL (D)	BDI	1	→																					7 DAY CURE TIME
3112	WATERPROOFING (D A)	CCW	2				X	X																	
3126	BACKFILL WALLS (D A)	BDI	3														X	X	X						
3140	FORM RAMP FLATWORK (D E)	BDI	2																X	X					
3004	EXCAVATE FOOTING (H B)	BDI	1		X																				
3044	FORM FOOTING (H B)	BDI	2			X	X																		
3070	INSTALL REBAR FOOTING (H B)	QS	2					X				X													
3054	POUR FOOTING (H B)	BDI	1										P												
3064	STRIP FOOTING (H B)	BDI	1										X												
3084	FORM RAMP WALL (H B)	BDI	5											X			X	X		X	X				
3070	INSTALL REBAR WALL (H B)	QS	2															X	X						
3094	POUR RAMP WALL (H B)	BDI	1																					FEBRUARY 3RD	
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
No Work
Meeting Day - Thurs 1PM - On Site
Project Completion