



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: **HORTON ES JUF - PHASE 2**

Updated: 1/23/2020

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				1/20	1/21	1/22	1/23	1/24	1/25	1/26	1/27	1/28	1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	
-	SAFTEY MEETING	BDI	-		X																				HANDLING PORTABLE LADDERS
-	MONITOR SWPPP	BDI	OG	→																					
1280/PCO	TURF MAINTENANCE	PW	120	→																					
1200/PCO	COMPLETE DG PATHWAY	BDI	2		X	X																			
-	CLEAN UP/MOVE TEMP FENCE	BDI	1				X	X																	
-	BENEFICIAL OCCUPANCY OF FIELD	-	-					X																	END OF WORK DAY
3070	INSTALL REBAR FOOTING (H B)	QS	2					X			X														PENDING RFI RESPONSE
3054	POUR FOOTING (H B)	BDI	1										P												
3064	STRIP FOOTING (H B)	BDI	1											X											
3084	FORM RAMP WALL (H B)	BDI	5											X	X			X	X	X					
3070	INSTALL REBAR WALL (H B)	QS	2															X	X						
3094	POUR RAMP WALL (H B)	BDI	1																	P	→				7 DAY CURE - WP 2/13
3104	STRIP RAMP WALL (H B)	BDI	1																		X				
3112	WATERPROOFING (D A)	CCW	2				X	X			X														
3126	BACKFILL WALLS (D A)	BDI	3											X	X										
3140	FORM RAMP FLATWORK (G C A D)	BDI	2															X	X						
3150	INSTALL REBAR AT FLAT WORK	QS	1																	X					
3150	POUR RAMP FLATWORK (G C A D)	BDI	1																		P				
3170	FIELD MEASURE FOR HANDRAIL (G C A D)	EF	1																						WEEK OF 2/10
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
No Work
Meeting Day - Thurs 1PM - On Site
Project Completion