



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: HORTON ES JUF - PHASE 2

Updated: 1/29/2020

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks		
				1/27	1/28	1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16			
-	SAFTEY MEETING	BDI	-	X																					SAME OLD ALIBIS'		
-	MONITOR SWPPP	BDI	OG	—————→																							
1280/PCO	TURF MAINTENANCE	PW	120	—————→																							
T&M	REMOVE SILT FENCE AT PERIMETER	BDI	1																						BEFORE FEB 15TH		
3070	INSTALL REBAR FOOTING (H B)	QS	2		X	X																			PENDING RFI RESPONSE		
3070	REBAR INSPECTION/CORRECTIONS	-	-				X																				
3054	POUR FOOTING (H B)	BDI	1					P																			
3064	STRIP FOOTING (H B)	BDI	1							X																	
3084	FORM RAMP WALL (H B)	BDI	5								X	X	X	X			X	X									
3070	INSTALL REBAR WALL (H B)	QS	2									X	X														
3094	POUR RAMP WALL (H B)	BDI	1																		P	—————→				7 DAY CURE - WP 2/19	
3104	STRIP RAMP WALL (H B)	BDI	1																		X						
3112	WATERPROOFING (D A)	CCW	2	X																							
3126	BACKFILL WALLS (D A)	BDI	3			X	X																				
3122	BACKFILL BTWN WALLS (E D)	BDI	1					X																			
3140	FORM RAMP FLATWORK (G C A D)	BDI	2							X	X																
3150	INSTALL REBAR AT FLAT WORK	QS	1									X															
3150	POUR RAMP FLATWORK (G C A D)	BDI	1																		P						
3170	FIELD MEASURE FOR HANDRAIL (G C A D)	EF	1																		X						
	RED TEXT - SUSCEPTIBLE TO DELAY																										

- Weekend
- Holiday
- No Work
- Meeting Day - Thurs 1PM - On Site
- Project Completion