



## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT:**

**HORTON ES JUF - PHASE 2**

Updated: 10/2/2019

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks	
				9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20		
PCO	IRRIGATION/PLANTING - NORTH SLOPE	PW	2								X	X														PENDING PCO APPROVAL
PCO	REPLACE NOZZLES/COVERAGE TEST	PW	1																							PENDING NOZZLE SHIPMENT
1280	TURF MAINTENANCE	PW	90	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	END OF MAINTENANCE - 12/24
PCO	REBAR CORRECTIONS - HANDRAIL SLEEVE	QS	1		X																					DELAY/COSTS INCURRED
	REBAR INSPECTION					X																				
3080	FORM ADA RAMP WALLS(C E F G)	BDI	3			X	X	X																		
3090	POUR ADA RAMP WALLS (C E F G)	BDI	1								X															
	PRE CON WATER WATER PROOF/IOR		1								X															
3100	STRIP ADA WALLS (C E F G)	BDI	2									X	X													24 HR CURE PRIOR TO STRIP
	WALL CURE BEFORE WATERPROOFING		6									X	X	X	X	X	X									
3110	WATERPROOF ADA RAMP WALLS (E F)	CCW	5															X	X	X	X	X				
3120	BACKFILL RAMP WALLS (BTWN C & E)	BDI	3															X	X	X						AFTER EARLY CYLINDER BREAK
3140	SAND BASE FOR RAMP FLATWORK (C & E)	BDI	1																		X					
3150	FORM RAMP FLATWORK	BDI	3																				X			
3042	FORM FOOTING (A)	BDI	2											X	X											
3070	INSTALL REBAR IN FOOTING (A)	QS	1															X								
	SHORING PRE CON	CHD	1				X																			
3010	SHORING FOR WEST WALL	CHD	8																X	X	X	X				PENDING SCHEDULE CONFIRM
	SHORING FOR WEST WALL																									
	RED TEXT - SUSCEPTIBLE TO DELAY																									

- Weekend
- Holiday
- No Work
- Meeting Day - Thurs 1PM - On Site
- Project Completion