



We put our team to work,
so your team can play

Byrom-Davey, Inc.

TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: HORTON ES JUF - PHASE 2

Updated: 10/30/2019

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				10/28	10/29	10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11	11/12	11/13	11/14	11/15	11/16	11/17	
PCO	REPLACE NOZZLES	PW	1			X																			
1280	TURF MAINTENANCE	PW	90	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	MAINTENANCE ENDS 12/24
3082	FORM ADA RAMP WALL (A)	BDI	4	X	X	X	X																		
3070	INSTALL REBAR IN WALL (A)	QS	1		X																				
	REBAR INSPECTION/CORRECTIONS (A)		1			X																			
3092	POUR RAMP WALL (A)	BDI	1					P																	
3102	STRIP ADA RAMP WALL (A)	BDI	1							X															
3130	DRAINAGE BEHIND WALL (E)	CCW	2		X	X																			
3122	BACKFILL NORTH SIDE WALL (E)	BDI	4							X	X	X	X	X											
3120	BACKFILL RAMP WALLS (BTWN C & E)	BDI	2								X	X													
3150	FORM FLAT WORK BTWN (BTWN C & E)	BDI	3														X	X	X						
3150	POUR FLAT WORK BTWN (BTWN C & E)	BDI	1																		P				
3006	EXCAVATE FOR FOOTING (D)	BDI	5																			X			
3170	HANDRAILING FOR RAMP (C E F G A)	EF	7																						START 11/18
3010	SHORING WEST OF WALL (H)	CD	5							X	X	X	X	X											PENDING SDGE SHUTDOWN
3004	EXCAVATE FOR FOOTING (H)	BDI	5														X	X	X	X	X	X			PENDING SDGE SHUTDOWN
																				</					