

TWO-WEEK LOOK AHEAD SCHEDULE

HORTON ES JUF - PHASE 2 PROJECT:

LKOJE	VII										1101	VI OI	LO	501		MOL.	<u> </u>								
Updated:	11/6/2019																								
		WORK		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI		SUN	
Act ID #	WORK DESCRIPTION	DONE BY	DAYS	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11	11/12	11/13	11/14	11/15	11/16	11/17	11/18	11/19	11/20	11/21	11/22	11/23	11/24	Remarks
PCO	COVERAGE TEST	PW	1																						PENDING RAINBIRD LETTER
1280	TURF MAINTENANCE	PW	90	X	X	Х	х	X	X	X	Х	x	х	X	X	X	X	Х	X	X	х	Х	X	х	MAINTENANCE ENDS 12/24
3010	SET/POUR NORTH SOLDIER BEAMS	CD	2	X	Х																				
3102	STRIP ADA RAMP WALL (A)	BDI	2	X	X																				
	WALL CURE TIME (A)		5	X	X	х	X	X																	
3122	BACKFILL NORTH SIDE WALL (E)	BDI	4			Х	X	Х				X													
3120	BACKFILL RAMP WALLS (BTWN C & E)	BDI	3										X	X	X										
3150	FORM FLAT WORK BTWN (BTWN C & E)	BDI	3															Х	X	X					
3150	POUR FLAT WORK BTWN (BTWN C & E)	BDI	1																		Р				
3006	EXCAVATE FOR FOOTING (D)	BDI	5																			Х			
3170	HANDRAILING FOR RAMP (C E F G A)	EF	7															Х	X	X	x	Х			
3010	SHORING WEST OF WALL (H)	CD	5																						PENDING SDGE SHUTDOWN
3004	EXCAVATE FOR FOOTING (H)	BDI	5																						PENDING SDGE SHUTDOWN
				<u> </u>																					
	RED TEXT - SUSCEPTIBLE TO DELAY																								A

Weekend Holiday

Meeting Day - Thurs 1PM - On Site Project Completion