



**3 Week Schedule**

Date: 5/16/2018

Name: Horton JUF

Sched ID	Work Description	Last Week							This Week							Next Week							2 Weeks Out							Status / % Complete	Notes / Resources
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F				
	Completed JUF Export	*																									100%				
	Sub-Grade Cert Staking		*																								100%				
	Re-Configure Trench Plates			*	*																						100%				
	Excavate Storm Drain				*	*																					50%				
	Import Backfill							?	?	*	*	*															10%				
	Excavate WWF										*	*															0%				
	Place Rebar WWF													*	*	*											0%				
	Final InSpection WWF																*										0%				
	Pour WWF																*										0%				
	Form West Wall																	*	*	*	*						0%				
	Place Rebar West Wall																		*	*							0%				
	Final InSpection West Wall																			*							0%				
	Pour West Wall																				*						0%				

(Complete on Thur. or Fri. of each week)