San Diego Unified School District Project Stabilization Agreement (PSA) <u>Pre-Job Conference Form</u>



| General Contractor Information | |
|--|--|
| Prime Contractor: Nexgen Building Group, Inc. | |
| Address: 2810 Via Orange Way, Suite C. Spring Valley, CA 91978 | |
| Phone: 619-670-4466 | |
| Fax: 619-670-4411 | |
| Contractor's License Number: 1017258 | |
| Will the Prime Contractor (PC/GC) Perform PSA Covered Work: No | |

| Project Information | Meeting Information |
|---|-------------------------------------|
| Project Name: District Furnished/Contractor | |
| Installed Interim Housing & T.I.'s at | Meeting Date: 5/23/18 |
| Lindbergh Schweitzer E.S. | |
| Contract Number: CZ-18-0860-08 | Meeting Time: 11:00 am |
| Contract Amount: \$2,406,837 | Meeting Location: PPO Training Room |
| Construction Start Date: TBD | |
| Construction End Date: 8/3/18 | |

The Scope of Work to Be Performed

Installation of District provided modular units and remodel of existing modular units to include associated site work, utilities, ADA/path of travel and parking lot upgrades. District work includes receiving, unloading, handling, storing, protecting, District-furnished products consisting of modular units, ramps and foundations.

| Equipment to Be Utilized on | Job |
|---------------------------------|-----|
| None (reference subcontractors) | |

| | | |
|--|------|--|
| | | |
| | | |
| | | |

| Jobsite Information | | |
|--|---|--|
| Address: 4133 Mt. Albertine, San Diego, CA 92111 | | |
| Phone: 858-245-6441 Jobsite Labor Rep: Chris Owens | | |
| Fax: NA | Jobsite Safety Rep: Chris Owens | |
| Project Manager: Zack Rauscher | Manpower to be Ordered By: Chris Owens, | |
| Job Superintendent: Chris Owens | Zack Rauscher, Josh Kueber | |

| Jobsite Scheduling Information | | |
|--------------------------------|---|--|
| Number of Shifts: 1 | Start / Stop Times: 7:00 a.m to 3:30 p.m. | |
| Pay Day: Friday | Ending Day of Pay Period: Friday | |

| Jobsite Facilities |
|--|
| Location(s) of First Aid Facilities: Jobsite Construction Trailer |
| Location(s) of Sanitary Facilities: Laydown Area (TBD) |
| Location(s) of Drinking Water Facilities: Jobsite Construction Trailer |
| Description of Jobsite Parking: Laydown area (TBD) and street parking |
| Name of Selected Hospital: Sharp Memorial Hospital |
| Address: 7901 Frost Street. San Diego, CA 92123 |
| Phone Number: 858-939-3400 |
| |
| |

| Manpower Estimates | | |
|-------------------------------|-------------|----------------|
| <u>Craft</u> | <u>Peak</u> | <u>Average</u> |
| Boilermakers | | |
| Bricklayers | | |
| Carpenters | 17 | 8 |
| Cement Mason | | |
| Drywall Finishers | | |
| Electricians | 11 | 5 |
| Elevator Constructors | | |
| Fire Sprinkler Fitter | | |
| Floor Covers | 4 | 2 |
| Glaziers | | |
| Gunite Worker Union Local | | |
| 345 | | |
| Heat and Frost Insulators | | |
| Iron Workers | | |
| Laborers | 17 | 12 |
| So Cal Laborers | | |
| Environmental Workers | | |
| Landscape, Irrigation, | | |
| Underground and Specialty | | |
| Piping | | |
| Laborers' International Union | | |
| of N.A. Highway & Street | | |
| Stripers' | | |
| Operating Engineering | 10 | 4 |
| Painters | 2 | 2 |
| Pipefitters | | |
| Plumbers | 5 | 3 |
| Sheet Metal Workers | 20 | 15 |
| Plasterers | | |

| Plaster Tenders | | |
|----------------------------|---|---|
| Roofers and Water proofers | | |
| Teamsters | 1 | 1 |
| Tile / Marble / Terrazzo | | |
| Tradeshow and Sign Craft | | |

Referrals and Jurisdictional Assignments

Referral procedures will be in accordance with Article 3 of the Project Stabilization Agreement. We ask the unions to have these referral procedures posted at their hiring halls in order to be in full compliance with the law.

All work assignments below are proposed assignments. Any craft in disagreement with proposed assignments may submit written documentation, within 14 days after the Pre-job Conference, to justify their claim to the work involved. The contractors will review all responses, if any.

After the review, the contractor(s) shall make all assignment permanent. Any craft who has a disagreement with these final assignment(s) may file a jurisdictional dispute consistent with Article 8, Work Assignments and Disputes of the Project Stabilization Agreement.

| Jurisdictional Assignments | | |
|--|--|--|
| Type of WorkWork AssignmentScope/Name of ContractorCraft/Classification & LU # | | |
| <u>A&S Flooring</u> | Carpet & Resilient Flooring - Floor Covers 1399 | |
| All Source Coatings | Painting – Paint & Tapers Local 1399 | |
| <u>Atom Ant, Inc.</u> | Asphalt and Base Installation– Laborers Local 89, Operating Engineers Local 12 | |
| <u>Cat's Excavating, Inc</u> | Site Demo, Grading and Excavation – Operating Engineers Local 12, Laborers Local 89, Teamsters Local 166 | |
| Construction Hardware Co. | Installation by Elite Door (reference LOA & WA by Elite) | |
| DRV Modular Concepts | Install Modular Buildings – Laborers Local 89 | |
| Elite Door (Sub to Construction Hardware) | Installation of Doors, Frames and Hardware - Carpenters Local 944 | |
| F&R Interior Woodworks, Inc. | Casework – Carpenters Local 547 | |
| <u>FenceCorp, Inc.</u> | Dig Post Holes – Operating Engineers Local 12, Install Chain Link Fences & Gates – Laborers Local 89 | |

| JDS Plumbing & Mechanical | Plumbing/Site Utilities – Plumbers & Steamfitters UA Local 230, Operating Engineers Local 12, Laborers Local 89 |
|--|---|
| Southland Electric, Inc. | Install electrical conduit and cable – IBEW 569 |
| Standard Drywall, Inc. | Metal Framing and Drywall – Carpenters Local 1506 |
| <u>Superior Air, Inc.</u> | HVAC equipment and Ductwork – Sheet Metal Workers Local 206 |
| <u>World Bridge Technologies, Inc.</u> | Low Voltage Systems – Sound and Signal Tech – Local 569 |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Subcontractors to Be Utilized | | |
|---|-------------------------------|--|
| Subcontractor Name: A&A Flooring Inc, DBA A&S Flooring | | |
| Jurisdictional/Scope of Assignment: Carpet & Resilient Flooring - Floor Covers 1399 | | |
| Address: 2461 Fenton St. Chula Vista, CA 91914 | | |
| Phone Number: 619-585-8057 | License Number: 801134 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: All Source Coatings | | |
| Jurisdictional/Scope of Assignment: Paint & Taper Local 1399 | | |
| Address: 10625 Scripps Ranch Blvd., Ste. D, | San Diego, CA 92131 | |
| Phone Number: 858-586-0903 | License Number: 923637 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: Mike Wilder | | |
| Subcontractor Name: Atom Ant, Inc. | | |
| Jurisdictional/Scope of Assignment: Operatir | ng Engineers 12, Laborers 89 | |
| Address: 8722 Winter Gardens Blvd., Lakesic | le, CA 92040 | |
| Phone Number: 619-350-3629 | License Number: 1026138 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: | | |
| Subcontractor Name: Cat's Excavating, Inc | 2. | |
| Jurisdictional/Scope of Assignment: Operation | ng Engineers – Local 12 | |
| Address: 1944 54 th St., San Diego, CA 9210 | 5 | |
| Phone Number: 619-843-7086 | License Number: 790422 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Construction Hardware Co. | | |
| Jurisdictional/Scope of Assignment: Installation by Elite Door | | |
| Address: 216 Pacific St., Pomona, CA 91768 | | |
| Phone Number: 909-594-9093 | License Number: 515824 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| | | |

| Subcontractor Name: DRV Modular Contractor, Inc. | | |
|---|-------------------------------|--|
| Jurisdictional/Scope of Assignment: Laborers Local 89 | | |
| Address: P.O. Box 90279, San Diego, CA 92169 | | |
| Phone Number: 619-670-9818 | License Number: 680131 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |

| Subcontractor Name: Elite Door | | |
|--|-------------------------------|--|
| Jurisdictional/Scope of Assignment: Carpenters Local 944 | | |
| Address: 30724 Benton Rd. C302-588, Winchester, CA 92596 | | |
| Phone Number: 951-926-2597 | License Number: 923268 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |

| Subcontractor Name: F&R Interior Woodwor | ks. Inc. | |
|--|-------------------------------|--|
| Jurisdictional/Scope of Assignment: Furnish & Install Casework- SW Regional Council of | | |
| Carpenters Local 547 | | |
| • | | |
| Address: 535 W. Allen Ave., Ste. 19, San Dim | | |
| Phone Number: 909-599-6634 | License Number: 779168 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: FenceCorp, Inc. | | |
| Jurisdictional/Scope of Assignment: Dig Post Holes – Operating Engineers Local 12, Install | | |
| Chain Link Fences & Gates – Laborers Local 89 | | |
| Address: 2401 Industry St., Oceanside, CA 92054 | | |
| Phone Number: 760-721-2101 | License Number: 886544 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: JDS Plumbing & Mechanical | | |
| Jurisdictional/Scope of Assignment: Plumbing – Plumbers & Steamfitters Local 230, | | |
| Operators – Operating Engineers Local 12, Laborers – Laborers Local 89 | | |
| Address: 2824 Felicita Way, Vista, CA 92084 | | |

| Phone Number: 760-477-7967 | License Number: 895798 | |
|---|-------------------------------|--|
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Southland Electric, Inc. | | |
| Jurisdictional/Scope of Assignment: Install electrical conduit and cable – IBEW Local 569 | | |
| Address: 4950 Greencraig Ln., San Diego, CA 92123 | | |
| Phone Number: 858-634-5050 | License Number: 354236 | |
| Estimated Starting Date: TBD | Estimated Ending Date:8/3/18 | |
| Manpower to Be Order By: TBD | 1 | |
| Subcontractor Name: Standard Drywall, Inc. | | |
| Jurisdictional/Scope of Assignment: Carpente | ers Local 1506 | |
| Address: 9902 Channel Rd., Lakeside, CA 92040 | | |
| Phone Number: 619-443-7034 | License Number: 444328 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | 1 | |
| Subcontractor Name: Superior Air, Inc. | | |
| Jurisdictional/Scope of Assignment: Sheet Me | tal Workers 206 | |
| Address: 8860 Kenamar Dr., Ste. 309, San Di | ego, CA 92121 | |
| Phone Number: 858-635-6270 | License Number: 669421 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: World Bridge Technologies, Inc. | | |
| Jurisdictional/Scope of Assignment: Sound an | d Signal Techs Local 569 | |
| Address: 9330 Stevens Rd., Santee, CA 92071 | | |
| Phone Number: 619-792-1260 | License Number: 848495 | |
| Estimated Starting Date: TBD | Estimated Ending Date: 8/3/18 | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: | | |
| Jurisdictional/Scope of Assignment: | | |
| Address: | | |
| Phone Number: | License Number: | |

| Estimated Starting Date: TBD | Estimated Ending Date: | |
|-------------------------------------|------------------------|--|
| Manpower to Be Order By: TBD | £ | |
| Subcontractor Name: | | |
| Jurisdictional/Scope of Assignment: | | |
| Address: | | |
| Phone Number: | License Number: | |
| Estimated Starting Date: TBD | Estimated Ending Date: | |
| Manpower to Be Order By: TBD | | |
| | | |
| Subcontractor Name: | | |
| Jurisdictional/Scope of Assignment: | | |
| Address | | |
| Phone Number: | License Number: | |
| Estimated Starting Date: TBD | Estimated Ending Date: | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: | | |
| Jurisdictional/Scope of Assignment: | | |
| Address: | | |
| Phone Number: | License Number: | |
| Estimated Starting Date: TBD | Estimated Ending Date: | |
| Manpower to Be Order By: TBD | | |