

Subcontractor's Pre-Job Conference Form: F.J. Willert Contracting Co.

Status Published	Version 1	
Assigned PSA Specialist Edmundo Avila II	Email eavilaii@sandi.net	Phone Number (619) 885-5614

Subcontractor's Information

Contractor F.J. Willert Contracting Co. SP		
Company Address 1869 NIRVANA AVENUE, CHULA VISTA, CA 91911	Phone Number	Fax Number
CSLB License Number 402473	DIR Number 1000004062	
Contractor License Classification A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION		

Pre-Award & Contract Information

Bid Number LB25-0186-50-A1-G1	Bid Title Marvin Elementary School Make Ready 2024-2 (Demo/ Utilities)	Prevailing Wage Determination	
Contract Number LB25-0186-50-A1-G1	Contract Title Marvin Elementary School Make Ready (Demo/ Utilities)	DIR Project Number 20250576491	Contract Amount \$6,248,606.17

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Earthwork- Excavations/Grading
--

Jobsite Scheduling Information

Expected Start Date

5/30/2025

Estimated Duration(Days)

90

Number of Shifts

1

Shift Description

6:00am - 3:30PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Pete	Flasch	peterf@fjwillert.com	(619) 587-2392
Yes		Sonya	Mancilla	sonya@fjwillert.com	(619) 755-2601
No	Foreman				

Crew: Excavations & Grading

Scope of Work your firm will perform on this project

Excavation, grading, hard demolition

Equipment to be utilized in performing work on this Project

Excavator, Dozer, Skid-Steer, Roller, Backhoe

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFORCE AVERAGE	ESTIMATE D WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Heavy Equipment Operator	Pending	5/30/2025 - 9/30/2025	3	4

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Hand Diggins, manual Work, Flaggers	Pending	5/30/2025 - 9/30/2025	3	4
Teamsters Local 166	Teamsters	Pending	2000K Water Truck	Pending	5/30/2025 - 9/30/2025	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Cable, Pipe & Leak Detection, Inc.	Utility Locator
No	GPRS,LLC	Utility Locator
No	CEMENT CUTTING INC	Saw Cutting