



## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR**

Updated: 7/27/2021

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	
-	SAFETY MEETING	-	-	X							X							X							SAFE USE OF CELL PHONES
1200	COMPACT SUBGRADE & FORM SWITCHGEAR PAD	BDI	1																						COMPLETED LAST WEEK
-	PULL CABLE WIRE	SLE	5																						COMPLETED LAST WEEK
-	REBAR TAG INSPECTION	TR	1	X																					WEEK OF 8/2
1200	PLACE REBAR FOR SWITCHGEAR FOUNDATION	TR	1																						PENDING REBAR PLACEMENT
1200	POUR SWITCHGEAR FOUNDATION	BDI	1																						
1180	ROOF FEEDER PIPE	SLE	5																						
1210	ROOF DEMOLITION	BDI	1																						EXIST. ROOF SPEC SECTION?
RED TEXT - SUSCEPTIBLE TO DELAY																									

Weekend
Holiday
Rain Day
Meeting Day
Project Completion

