




## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR**

Updated: 3/1/2022

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				2/28	3/1	3/2	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	
-	SAFETY MEETING	-	-	X							X							X						BACK SUPPORTS PART III	
-	PRE-CON WITH SDGE TO DISCUSS SCOPE/SCHED	SL	1	X																				9AM	
	MUCK OUT MUD FROM TRENCH	BDI	1		X																				
-	ANCHOR SWITCHGEARS 'MP' & 'R'	SL	1			X																		TORQUE FOR 'R' 3/3 PULL TEST FOR 'MP' 3/4	
1234	INSTALL ROOF PIPE & FEEDER WIRE	SL	4			X	X				X	X													
1280/1236	3RD PARTY TESTING	SL	1										X												
-	EXTEND PAD PER SDGE REQUIREMENTS	BDI	2																					TBD - RFI UPCOMING	
1032	RELEASE SDG&E TO TRANSFER POWER	SDGE	?																					PENDING SDGE SCHEDULING	
-	BACKFILL TRENCH	SL	2																					AFTER SDGE INSPECTION	
1034	SDGE DE-ENERGIZE/CUTOVER/METER RELEASE	SDGE	1																						
1290	RENT GENERATOR & TEMP FEED EXISTING GEAR	SL	1																						
1330	ENERGIZE NEW SWITCHGEAR 'MP'	SL	1																						
1370	TRANSFER POWER @ PANELS (1 AT A TIME)	SL	5																						
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
Rain Day
Meeting Day
Project Completion



TOTAL DAYS IN CONTRACT	357
DAYS USED	356
PERCENT COMPLETE	99.7%