



## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR**

Updated: 3/22/2022

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	
-	SAFETY MEETING	-	-	X							X							X							FALL PREVENTION
1280/1236	3RD PARTY TESTING	SL	1			X																			MOBILIZING TOW BEHIND TRAILER GENERATOR FOR 3RD PARTY TESTING & SCISSOR LIFT TO BRING TESTING EQUIPMENT TO ROOF
-	GEAR FACTORY SET UP	SL	1					X																	FINAL INSPECTION ON GEAR FOR RELEASE
-	SDGE - CHIP AWAY CONCRETE PACKAGE	SDGE	-								X														
1032	RELEASE SDG&E TO TRANSFER POWER	SDGE	?																						PENDING SCHEDULING
-	BACKFILL TRENCH	SL	2																						AFTER SDGE INSPECTION
1034	SDGE DE-ENERGIZE/CUTOVER/METER RELEASE	SDGE	1																						
1290	RENT GENERATOR & TEMP FEED EXISTING GEAR	SL	1																						
1330	ENERGIZE NEW SWITCHGEAR 'MP'	SL	1																						
1370	TRANSFER POWER @ PANELS (1 AT A TIME)	SL	5																						
RED TEXT - SUSCEPTIBLE TO DELAY																									

Weekend
Holiday
Rain Day
Meeting Day
Project Completion

