



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR

Updated: 6/8/2021

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	
-	SAFETY MEETING	-	-	X							X							X							
1160	BRANCH CONDUIT/WIRE - EQUIP/STOR 1ST FLR	SLE	1	X																					
1140	DIG FROM SDGE PAD TO NEW GEAR LOCATION	SLE	1	X																					
-	SDGE INSPECTION (24 HR NOTICE)	SDGE	1	X																					
1140	SLURRY BACKFILL	SLE	1		X																				
-	PULL BRANCH WIRE	SLE	1		X																				
-	TRENCH & LAY CONDUIT AT UPPER LEVEL	SLE	3		X	X	X																		
-	SOUTHLAND TO PULL OFF SITE FRIDAY	SLE	-					X																	
RED TEXT - SUSCEPTIBLE TO DELAY																									

Weekend
Holiday
Rain Day
Meeting Day
Project Completion

