



## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR**

Updated: 7/13/2021

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	
-	SAFETY MEETING	-	-	X							X							X							SAFE USE OF CELL PHONES
-	REBAR TAG INSPECTION	TR	1																						PENDING PCO / RE-SUBMTL
1200	COMPACT SUBGRADE & FORM SWITCHGEAR PAD	BDI	1																						
1200	PLACE REBAR FOR SWITCHGEAR FOUNDATION	TR	1																						
1200	POUR SWITCHGEAR FOUNDATION	BDI	1																						
-	PULL CABLE WIRE	SLE	5																						PENDING EQUIP PAD INSTALL
1180	ROOF FEEDER PIPE	SLE	5																						
1210	ROOF DEMOLITION	BDI	1																						
RED TEXT - SUSCEPTIBLE TO DELAY																									

Weekend
Holiday
Rain Day
Meeting Day
Project Completion

