

## **TWO-WEEK LOOK AHEAD SCHEDULE**

## **PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR** Updated: 8/17/2021 WORK MON TUE WED THU FRI SAT SUN MON TUE WED THU FRI SAT SUN MON TUE WED THU FRI SAT SUN Act ID # WORK DESCRIPTION DONE BY DAYS 8/16 8/17 8/18 8/19 8/20 8/21 8/22 8/23 8/24 8/25 8/26 8/27 8/28 8/29 8/30 8/31 9/1 9/2 9/3 9/4 9/5 Remarks Χ х TRAFFIC CONTROL-TARE CARE Х SAFETY MEETING ---NO WORK ONSITE RED TEXT - SUSCEPTIBLE TO DELAY Completion w/ TIA 01 Weekend Contract Start 69.6% 10/26/2021 Holiday 3/10/2021 0.0% 100.0% 10.0% 20.0% 30.0% 40.0% 50.0% 60.0% 70.0% 80.0% 90.0% Rain Day Meeting Day TOTAL DAYS IN CONTRACT 230 Project Completion DAYS USED 160

PERCENT COMPLETE 69.6%