



## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR**

Updated: 12/14/2021

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26	12/27	12/28	12/29	12/30	12/31	1/1	1/2	
-	SAFETY MEETING	-	-	X							X							X							HEAVY EQUIPMENT
1250	SET SWITCHGEAR 'MP'	SL	2			X	X																		PENDING DELIVERY CONFIRM
1260	LAND FEEDERS & TERMINATE AT SWITCHGEAR 'MP'	SL	2					X			X														
1032	SDGE INSPECTION	SDGE	1																						PENDING SDGE SCHEDULING
1034	SDGE DE-ENERGIZE/CUTOVER/METER RELEASE	SDGE	1																						
1180	ROOF WORK	SL/BDI	15																						PENDING CCD 001 APPROVAL
-	SWITCHGEAR 'R'	SL	-																						ARRIVED AT RWL ON 12/3
RED TEXT - SUSCEPTIBLE TO DELAY																									

Weekend
Holiday
Rain Day
Meeting Day
Project Completion

