



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: MIRAMAR RANCH ELEMENTARY SCHOOL BLOCK WALL & SWITCHGEAR

Updated: 12/28/2021

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks					
				12/27	12/28	12/29	12/30	12/31	1/1	1/2	1/3	1/4	1/5	1/6	1/7	1/8	1/9		1/10	1/11	1/12	1/13	1/14
-	SAFETY MEETING	-	-	X							X												IMPORTANCE OF REPORTING ALL INJURIES
-	ANCHOR SWITCHGEAR 'MP'																						PENDING SDGE SCHEDULING & STATUS OF ROOF WORK TO LIMIT GENERATOR USE
1032	SDGE INSPECTION	SDGE	1																				
1034	SDGE DE-ENERGIZE/CUTOVER/METER RELEASE	SDGE	1																				
-	PATCHWORK ABOVE PANELS	MEYER	3		X	X	X																
1180	ROOF WORK	SL/BDI	15																				PENDING RFI 20
-	SWITCHGEAR 'R'	SL	-																				ARRIVED AT RWL ON 12/3
	RED TEXT - SUSCEPTIBLE TO DELAY																						

Weekend
Holiday
Rain Day
Meeting Day
Project Completion

