

Subcontractor's Pre-Job Conference Form: KELLER NORTH AMERICA, INC

Status

Published

Version

1

Assigned PSA Specialist

Ivory Anderson

Email

ianderson1@sandi.net

Phone Number

(916) 835-7349

Subcontractor's Information

ContractorKELLER NORTH AMERICA, INC SP**Company Address**1870 CORDELL CT STE 201 EL
CAJON, CA 92020**Phone Number****Fax Number****CSLB License Number**

482246

DIR Number

100006388

Contractor License Classification

A - GENERAL ENGINEERING, C-61 / D30 - PILE DRIVING AND PRESSURE FOUNDATION JACKING

Pre-Award & Contract Information

Bid Number

LB25-0181-08-00-G3

Bid Title

Paradise Hills ES PV

Prevailing Wage Determination

2024-1

Contract Number

LB25-0181-08-00-G3

Contract Title

Paradise Hills ES PV

DIR Project Number

20240552071

Contract Amount

\$996,825.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Drilled shaft installation for solar canopies

Jobsite Scheduling Information

Expected Start Date
4/1/2025

Estimated Duration(Days)
5

Number of Shifts
1

Shift Description
7am to 3:30pm

Pay Day
Friday

Pay Period End Day
Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Ray	Turgeon	rturgeon@keller-na.com	(619) 956-0850

Crew: Drill/Set

Scope of Work your firm will perform on this project
Drill Shafts/Set Rebar

Equipment to be utilized in performing work on this Project
Drill Rig & forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	drill shaft/set rebar cage	Pending	4/1/2025 - 4/6/2025	3	3

Crew: Pour Concrete

Scope of Work your firm will perform on this project
Place concrete for solar canopy foundations

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	place concrete	Pending	4/1/2025 - 4/6/2025	2	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	