

Subcontractor's Pre-Job Conference Form: KELLER NORTH AMERICA, INC

Status

Published

Version

1

Assigned PSA Specialist

Ivory Anderson

Email

ianderson1@sandi.net

Phone Number

(916) 835-7349

Subcontractor's Information

ContractorKELLER NORTH AMERICA, INC SP**Company Address**1870 CORDELL CT STE 201 EL
CAJON, CA 92020**Phone Number****Fax Number****CSLB License Number**

482246

DIR Number

100006388

Contractor License Classification

A - GENERAL ENGINEERING, C-61 / D30 - PILE DRIVING AND PRESSURE FOUNDATION JACKING

Pre-Award & Contract Information

Bid Number

LB25-0181-08-00-G1

Bid Title

Paradise Hills ES WSM

Prevailing Wage Determination

2024-1

Contract Number

LB25-0181-08-00-G1

Contract Title

Paradise Hills ES WSM

DIR Project Number

20240552252

Contract Amount

\$27,423,967.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Drilled Shaft Installation for Solar Canopies

Jobsite Scheduling Information

Expected Start Date
4/1/2025

Estimated Duration(Days)
5

Number of Shifts
1

Shift Description
7:00AM - 3:30PM

Pay Day
Friday

Pay Period End Day
Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Ray	Turgeon	rturgeon@keller-na.com	(619) 956-0850

Crew: Drilling Crew

Scope of Work your firm will perform on this project
Drill holes for solar canopy foundations

Equipment to be utilized in performing work on this Project
Drill Rig

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	drill hole	Pending	4/1/2025 - 4/6/2025	3	3

Crew: Set Cage

Scope of Work your firm will perform on this project
Set rebar cage for canopy foundation piles

Equipment to be utilized in performing work on this Project
Forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	set rebar cage	Pending	4/1/2025 - 4/6/2025	3	3

Crew: Place Concrete

Scope of Work your firm will perform on this project
Place concrete for solar canopy foundations

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	place concrete	Pending	4/1/2025 - 4/6/2025	2	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	