

PLHS STADIUM LIGHTING AND
PUBLIC ADDRESS SYSTEM:

TWO-WEEK LOOK AHEAD SCHEDULE

4/20/2017

	APRIL								MAY				
	20 Th	21 F	22 Sa	24 M	25 T	26 W	27 Th	28 F	1 M	2 T	3 W	4 Th	5 F
SUBSTATION													
Complete roofing	█												
Complete gate improvement	█												
CMU Sandblasting	█	█		█									
Louver adjustment		█											
Paint doors and louvers			█										
Door hardware				█	█								
HVAC adjustment				█									
HVAC completion				█	█	█							
Signage									█				
GRANDSTAND													
Paint doors and louvers			█										
Door hardware				█	█								
Metal Siding									█				
Signage									█				

KEY DATES:

APRIL 29 - Power cut over and energize