

Subcontractor's Pre-Job Conference Form: ACE CAPITAL ENGINEERING

Status Published	Version 1	
Assigned PSA Specialist Rey Pedregon	Email rpedregon@sandi.net	Phone Number (619) 288-5592

Subcontractor's Information

Contractor ACE CAPITAL ENGINEERING SP		
Company Address 21771 FERNLEAF DR., 21771 FERNLEAF DR. LAKE FOREST, CA 92630	Phone Number (951) 447-1658	Fax Number
CSLB License Number 1061931	DIR Number 1000061948	
Contractor License Classification A - GENERAL ENGINEERING, C-7 - LOW VOLTAGE SYSTEMS, B - GENERAL BUILDING		

Pre-Award & Contract Information

Contract Number CC25-0980-24-00-00	Contract Title RFQ/P FOR COSTRUCTION OF SOLAR GENERATION SYSTEMS AT 12 SITES GROUP D	DIR Project Number 20250574326	Contract Amount \$9,674,370.00
--	---	--	--

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
BMP, Clearing & Grubbing, Chain link fence installation, Trenching, CMU Retaining wall

Jobsite Scheduling Information

Expected Start Date

7/21/2025

Estimated Duration(Days)

45

Number of Shifts

1

Shift Description

6:00AM-2:00PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Cameron	Lavasani	cameron@acecapitaleng.com	(760) 716-6873

Crew: BMP, and Clearing & grubbing

Scope of Work your firm will perform on this project

BMP, and Clearing & grubbing

Equipment to be utilized in performing work on this Project

skid steer, hand tols

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Installation BMP, clearing of shrubs and bushes	Pending	7/21/2025 - 8/25/2025	2	4
Operating Engineers Local 12	Operator	Pending	Skid steer operation	Pending	7/21/2025 - 8/25/2025	1	2

Crew: Fence

Scope of Work your firm will perform on this project

Installation of chain link fence

Equipment to be utilized in performing work on this Project

Skid steer with auger attachment

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	chain link installation	Pending	7/28/2025 - 8/25/2025	2	4

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITI ES	ASSIGNM ENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Operating Engineers Local 12	Operator	Pending	Dig holes for fence posts	Pending	7/14/2025 - 8/18/2025	1	2

Crew: CMU Retaining wall

Scope of Work your firm will perform on this project

Construct CMU retaining wall

Equipment to be utilized in performing work on this Project

hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITI ES	ASSIGNM ENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Laborers Local 89	Laborer (Building Constructi on)	Pending	move materials	Pending	7/28/2025 - 8/4/2025	1	2
Cement Masons Local 500	Building Constructi on	Pending	lay blocks	Pending	7/30/2025 - 8/14/2025	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		