

Subcontractor's Pre-Job Conference Form: Willscot

Status Published	Version 2	
Assigned PSA Specialist Rey Pedregon	Email rpedregon@sandi.net	Phone Number (619) 288-5592

Subcontractor's Information

Contractor Willscot NSP		
Company Address 901 S. Bond Street, Suite 600 , 22632 S Alameda Street, Building B Baltimore, Maryland 21231	Phone Number	Fax Number
CSLB License Number 606382	DIR Number 1000012400	
Contractor License Classification B - GENERAL BUILDING		

Pre-Award & Contract Information

Contract Number CC25-0980-24-00-00	Contract Title RFQ/P FOR COSTRUCTION OF SOLAR GENERATION SYSTEMS AT 12 SITES GROUP D	DIR Project Number 20250574326	Contract Amount \$9,674,370.00
--	---	--	--

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
For Persian middle school - delivery modular units, fence, furniture and containers.

Jobsite Scheduling Information

Expected Start Date 6/17/2025	Estimated Duration(Days) 1
Number of Shifts 1	Shift Description 8:00 AM to 5:00PM
Pay Day Friday	Pay Period End Day Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	David	List	david.list@willscot.com	(858) 899-4306

Crew: David Valencia

Scope of Work your firm will perform on this project	Equipment to be utilized in performing work on this Project
Delivery and drop of modular units	Truck/Toter

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITI ES	ASSIGNM ENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Laborers Local 89	Laborer (Building Constructi on)	Pending	Delivery of modular units	Accepted	6/17/2025 - 6/20/2025	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	D 3 Construction Services, Inc	Set up of modular trailers