

# Subcontractor's Pre-Job Conference Form: TEICHERT ENERGY & UTILITIES GROUP, INC.

Status	Version	
Published	2	
Assigned PSA Specialist	Email	Phone Number
Rey Pedregon	rpedregon@sandi.net	(619) 288-5592

## Subcontractor's Information

Contractor		
TEICHERT ENERGY & UTILITIES GROUP, INC. <span>SP</span>		
Company Address	Phone Number	Fax Number
PO Box 255767 Sacramento, CA 95865		
CSLB License Number	DIR Number	
1051985	PW-LR-1000390054	
Contractor License Classification		
A - GENERAL ENGINEERING, C46 - SOLAR, C10 - ELECTRICAL, C31 - CONSTRUCTION ZONE TRAFFIC CONTROL, B - GENERAL BUILDING		

## Pre-Award & Contract Information

Bid Number	Bid Title	Prevailing Wage Determination	
CC25-0740-24-00-00 (4)	RFQ/P GROUP D FOR CONSTRUCTION OF SOLAR POWER GENERATION SYSTEMS AT 12 SITES	2024-2	
Contract Number	Contract Title	DIR Project Number	Contract Amount
CC25-0992-24-00-00			

REQUEST FOR  
QUALIFICATIONS AND  
PROPOSALS FOR  
CONSTRUCTION OF SOLAR  
POWER GENERATION  
SYSTEMS AT 12 SITES GRP D

\$6,815,469.85

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work  
Mechanical Installation of Solar Carports

Jobsite Scheduling Information

Expected Start Date	Estimated Duration(Days)
6/1/2025	180
Number of Shifts	Shift Description
1	7am - 3pm
Pay Day	Pay Period End Day
Friday	Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Superintendent				

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes		Nathan	Josefowicz	njosefowicz@teichert.com	(916) 438-8576

Crew: Carport Foundation Crew

Scope of Work your firm will perform on this project

Installation of Carport Foundations using pre assembled forming frames

Equipment to be utilized in performing work on this Project

incidental use of a forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITI ES	ASSIGNM ENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Laborers Local 89	Laborer (Construct ion-Fence Erector- Housemov er) (Engineeri ng Constructi on)	Final	Installation of carport foundation s	Accepted	6/1/2025 - 12/31/202 5	4	4
Ironworker s Local 229	Fence Erector	Final	Installation of Structural Columns	Accepted	6/1/2025 - 12/31/202 5	1	1
Cement Masons Local 500	Building Constructi on	Final	Sack and patch of bollards, finishing of	Accepted	6/1/2025 - 12/31/202 5	1	1

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITI ES	ASSIGNM ENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
			concrete pedestals.				

Crew: Racking Installation Crew

Scope of Work your firm will perform on this project Equipment to be utilized in performing work on this Installation of carport racking. Solar Panels will not Project be installed by Teichert. Incidental use of forklift.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITI ES	ASSIGNM ENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Laborers Local 89	Laborer (Construct ion-Fence Erector- Housemov er) (Engineeri ng Constructi on)	Final	Cold Form racking installation	Accepted	6/4/2025 - 12/31/202 5	4	4

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITI ES	ASSIGNM ENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Ironworker s Local 229	Iron Worker (Ornament al, Reinforcin g, Structural)	Final	Structural Crossbea m Installation	Accepted	6/1/2025 - 12/21/202 5	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	F3 & Associates, Inc.	surveying of foundations
No	Ground Penetrating Radar Systems, LLC.	third party utility locating
No	OLIVAS FOUNDATION DRILLING, INC	foundation drilling
No	N/A	offhaul of spoils