

Subcontractor's Pre-Job Conference Form: D 3 Construction Services, Inc

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor D 3 Construction Services, Inc SP		
Company Address 7002 via Mariposa sur Bonsall, CA 92003	Phone Number	Fax Number
CSLB License Number 1049274	DIR Number 1000060017	
Contractor License Classification B - GENERAL BUILDING, C13 - FENCING		
Tiered Subcontractor Yes	Tiered SubContractor To PACIFIC MOBILE STRUCTURES, INC.	

Pre-Award & Contract Information

Bid Number CC25-0309-52-00-00	Bid Title Chesterton Elementary School Whole Site Rebuild	Prevailing Wage Determination 2024-2	
Contract Number CC25-0309-52-00-00	Contract Title Chesterton Elementary School Whole Site Rebuild	DIR Project Number 20250561978	Contract Amount \$70,747,393.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Modular Office Installation

Jobsite Scheduling Information

Expected Start Date 2/3/2025	Estimated Duration(Days) 5
Number of Shifts 1	Shift Description 7AM-3PM
Pay Day Friday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Dwight	Thompson	d3scorp@gmail.com	(760) 415-3492

Crew: Modular Office Install

Scope of Work your firm will perform on this project
Modular Office Install

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Modular Office Install	Pending	2/3/2025 - 2/7/2025	3	5

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information