

Activity ID	Activity Name	Original Duration	Start	Finish	2024												2025												2026												2027															
					M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	F	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	F	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	D	Jan	F	M															
Euclid ES WSM - B01D																																																								
Milestones and Summary																																																								
PRECON	Preconstruction Services (Calendar Days)	407	19-Sep-22 A	27-May-24	Preconstruction Services (Calendar Days)																																																			
DURATION	Construction Services GMP (Swinerton) (Calendar Days)	395	19-Sep-22 A	29-May-25	Construction Services GMP (Swinerton) (Calendar Days)																																																			
P.3.1080	NTP - Construction	0	28-May-24*		◆ NTP - Construction																																																			
DOCUMENT	Preconstruction Document Period (Calendar Days)	15	28-May-24	11-Jun-24	■ Preconstruction Document Period (Calendar Days)																																																			
COMP.1020	Overall Construction Duration	547	28-May-24	31-Jul-26	Overall Construction Duration																																																			
COMP.1010	Substantial Completion- Phase 1	0		29-May-25*	◆ Substantial Completion- Phase 1																																																			
COMP.1000	Substantial Completion-Phase 2	0		13-Oct-25*	◆ Substantial Completion-Phase 2																																																			
P.3.1110	Project Substantial Completion	0		31-Jul-26	◆ Project Substantial Completion																																																			
COMP.1030	Substantial Completion-Phase 3	0		31-Jul-26*	◆ Substantial Completion-Phase 3																																																			
P.3.1120	Closeout	20	03-Aug-26	28-Aug-26	■ Closeout																																																			
START10	Final Completion	0		28-Aug-26	◆ Final Completion																																																			
Swinerton Durations (Calendar Days)																																																								
1.E.CONSTR	Phase 1	367	28-May-24	29-May-25	Phase 1																																																			
2.E.CONSTR	Phase 2	263	24-Jan-25	13-Oct-25	Phase 2																																																			
3.E.CONSTR	Phase 3	330	05-Sep-25	31-Jul-26	Phase 3																																																			
School Calendar																																																								
SCHOOL.160	2023 / 2024 Session (Expected)	200	21-Aug-23 A	06-Jun-24	■ 2023 / 2024 Session (Expected)																																																			
SCHOOL.170	2024 Summer Break (Expected)	45	07-Jun-24	09-Aug-24	■ 2024 Summer Break (Expected)																																																			
SCHOOL.180	2024 / 2025 Session (Expected)	200	12-Aug-24	29-May-25	■ 2024 / 2025 Session (Expected)																																																			
SCHOOL.190	2025 Summer Break (Expected)	50	30-May-25	08-Aug-25	■ 2025 Summer Break (Expected)																																																			
SCHOOL.200	2025 / 2026 Session (Expected)	199	11-Aug-25	28-May-26	■ 2025 / 2026 Session (Expected)																																																			
Preconstruction																																																								
P.3.1000	GMP Process	39	12-Mar-24	03-May-24	■ GMP Process																																																			
P.3.1010	Subcontractor Bidding	23	12-Mar-24	11-Apr-24	■ Subcontractor Bidding																																																			
P.3.1020	Finalize GMP	12	11-Apr-24	26-Apr-24	■ Finalize GMP																																																			
P.3.1040	District Review GMP	4	26-Apr-24	01-May-24	■ District Review GMP																																																			
P.3.1030	Submit GMP to District	0		26-Apr-24	◆ Submit GMP to District																																																			
P.3.1050	District and Contractor Clarify / VE GMP	1	01-May-24	01-May-24	District and Contractor Clarify / VE GMP																																																			
P.3.1060	Contractor Finalize GMP	3	01-May-24	03-May-24	Contractor Finalize GMP																																																			
P.3.1090	District Final Review	17	03-May-24	28-May-24	■ District Final Review																																																			
P.3.1070	Submit Final GMP	0		03-May-24	◆ Submit Final GMP																																																			
P.3.1100	Board Review and Award Contract	1	28-May-24	28-May-24	Board Review and Award Contract																																																			
P.3.1130	NTP	0	29-May-24		◆ NTP																																																			
Emerging Business Enterprise																																																								
Preconstruction																																																								
EBE-1010	EBE - Pre Bid Outreach	40	26-Jan-24 A	12-Mar-24	■ EBE - Pre Bid Outreach																																																			
EBE-1020	EBE - Bidding	23	12-Mar-24	11-Apr-24	■ EBE - Bidding																																																			

■ Remaining Level of Effort
■ Near Critical Work
■ Actual Level of Effort
■ Remaining Work
■ Critical Remaining Work
◆ Milestone

Swinerton
Euclid ES WSM - B01D
Remaining