

SOLTEK PACIFIC CONSTRUCTION
 Prepared by: Ken Goss - Superintendent
 Project: Grant K-8 Whole Site Modernization
 4 Week Look Ahead Schedule
 Job: 993
 Period: 4/10/17-5/7/17
 Duration: 4 weeks

Legend:
 S = Start
 F = Finish
 Ongoing Activities
 Completed Activities
 Inspections / Testing
 NW Non Working Day
 OH= On Hold
 X = Pending Approval
 LL= Long Lead Items
 R = Rain Day
 H = Holiday
 NI= Non-Instructional Day

Job#993

ID	ACTIVITY DESCRIPTION	% Complete	APRIL							APRIL							APRIL							APRIL/MAY							Subcontractor
			WEEK #1							WEEK #2							WEEK #3							WEEK #4							
			10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S				
	Project Completion	47%																													
	RAIN DAYS Total-26 Days																														
1	Phase 1C- HVAC Upgrades Building 07-07																														
2	Reprogram HVAC Systems (Punchlist Corrections)	100%																													
3	Final Acceptance	95%																													
4	Phase 1C- Area A 1st & 2nd Floor																														
5	Scratch Coat Building Area A	100%																													
6	Brown Coat Area A	100%																													
7	Clean up excess plaster	100%																													
8	Color Coat Exterior Area A	30%																													
9	Remove Scaffold	0%																													
10	Overhead Mechanical Ducts Cross Connect	100%																													
11	Tape & Mud Classrooms 1st & 2nd Floor	100%																													
12	Tape & Mud Mechanical Rooms 1st & 2nd Floor	80%																													
13	TAPE & MUD INSPECTION 1ST & 2ND FLOOR	80%																													
14	Install Steel RFI 234R1 2nd Floor Mechanical Rooms	100%																													
15	WELD INSPECTION RFI 234R1	100%																													
16	Start Prime & Paint 1st & 2nd Floors Ceilings/Walls	0%																													
17	Install Suspended Ceiling Wires 1st & 2nd	80%																													
18	Start Suspended Ceiling Grid 1st & 2nd	0%																													
19	SUSPENDED CEILING INSPECTION	0%																													
20	Install MEP Equipment in Mechanical Rooms	100%																													
21	Start Installing MEP Drops in Ceiling Grid	0%																													
22	Area B 1st & 2nd Floor																														
23	Install Window & Louver Flashings	95%																													
24	Installing Exterior Sheathing	95%																													
25	Install Vapor Barrier	100%																													
26	VAPOR BARRIER INSPECTION	90%																													
27	Exterior Insulation	90%																													
28	Lath and Wire	60%																													
29	Start Scratch Coat	0%																													
30	Start Brown Coat	0%																													
31	Start Color Coat	0%																													
32	Install Shear Walls	100%																													
33	SHEARWALL INSPECTION	100%																													
34	Install Interior Wall Perimeter Insulation	100%																													
35	INSULATION INSPECTION	100%																													
36	Install Backing in Kitchen Area	100%																													
37	KITCHEN BACKING INSPECTION	100%																													
38	Overhead Mechanical Ducts Cross Connect 1st & 2nd	90%																													
39	Start One Side Drywall 1st & 2nd	70%																													
40	DRYWALL SCREW INSPECTION 1st Floor	0%																													
41	Start Fire Tape Kitchen Walls	0%																													
42	Drywall Interior Perimeter Walls	0%																													
43	Start Mortar Beds/Set Tile Kitchen/Restroom	0%																													
44	Install FRP in Kitchen	0%																													
45	ELEVATOR TOWER																														
46	Vapor Barrier	100%																													
47	Exterior Insulation	0%																													
48	Lath and Wire	0%																													
49	RESTROOM BUILDING	0%																													
50	MEP'S Rough In's	90%																													
51	Start Hanging Exterior Denshield	0%																													
52	SCREW INSPECTION	0%																													
53	Start Vapor Barrier	0%																													
54	Exterior Insulation	0%																													
55	Lath and Wire	0%																													
56	ADMINISTRATION BUILDING ASI #14																														
57	Set Coiling Door / Countertop (COUNTERTOP DAMAGED)	90%																													
58	Final Rough Frame @ Coiling Door	0%																													
59	Drywall and Tape	50%																													
60	Sand and Texture	0%																													
61	Final Paint	75%																													