

SOLTEK PACIFIC CONSTRUCTION		Legend:																													
Prepared by: Ken Goss - Superintendent		S = Start							OH= On Hold							X = Pending Approval															
Project: Grant K-8 Whole Site Modernization		F = Finish							LL= Long Lead items							R = Rain Day															
4 Week Look Ahead Schedule		Ongoing Activities							H = Holiday							NI= Non-Instructional Day															
Job: 993		Completed Activities																													
Period: 2/27/17-3/26/17		Inspections / Testing																													
Duration: 4 weeks		NW Non Working Day																													
Job#993																															
ID	ACTIVITY DESCRIPTION	% Complete	FEBRUARY/MARCH							MARCH							MARCH							MARCH							Subcontractor
			WEEK #1							WEEK #2							WEEK #3							WEEK #4							
	Project Completion	47%	27	28	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	
			M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
	RAIN DAYS Total-26 Days							NW	NW						NW	NW						NW	NW						NW	NW	
	Non-Instructional Day							NW	NW						NW	NW						NW	NW						NW	NW	
1	Phase 1C- HVAC Upgrades Building 07-07							NW	NW						NW	NW						NW	NW						NW	NW	
2	Reprogram HVAC Systems (Punchlist Corrections)	100%						NW	NW						NW	NW						NW	NW						NW	NW	Able
3	TAB Reports	100%						NW	NW						NW	NW						NW	NW						NW	NW	Able/Pending Air Modification
4	Final Acceptance	90%						NW	NW						NW	NW						NW	NW						NW	NW	District
5	Phase 1C- Structure - Building 08-08							NW	NW						NW	NW						NW	NW						NW	NW	
6	ASI #24R1 STRUCTURAL STEEL CANOPY REINFORCEMENT	0%						NW	NW	S				F	NW	NW						NW	NW						NW	NW	San Diego Steel/PENDING/DSA
7	Structural Steel PUNCHLIST	80%						NW	NW						NW	NW	S	F				NW	NW						NW	NW	San Diego Steel/PENDING
8	Structural Steel Inspection	80%						NW	NW	S					NW	NW		F				NW	NW						NW	NW	District
9	Pour 2nd Flr. Restroom/Roof Decks	50%						NW	NW						NW	NW						NW	NW						NW	NW	San Diego Steel/PENDING/DSA
10	Strip Walkway Shoring	0%				S		NW	NW	F					NW	NW						NW	NW						NW	NW	Rocky Coast/PENDING BREAK TEST
11	Install Scaffold AREA A WEST SIDE	90%						NW	NW						NW	NW						NW	NW						NW	NW	E.L. Hobbs/PENDING SHORING
12	ROUGH IN MEP'S AREA A 1ST FLOOR	80%					F	NW	NW						NW	NW						NW	NW						NW	NW	ALL TRADES
13	ROUGH IN MEP'S AREA B 1ST FLOOR	60%					F	NW	NW						NW	NW						NW	NW						NW	NW	ALL TRADES
14	ROUGH IN MEP'S AREA A 2ND FLOOR	40%						NW	NW						NW	NW			F			NW	NW						NW	NW	ALL TRADES
15	ROUGH IN MEP'S AREA B 2ND FLOOR	25%	S					NW	NW						NW	NW			F			NW	NW						NW	NW	ALL TRADES
16	EXTERIOR DENSIELD SHEATHING AREA "A"	75%						NW	NW	F					NW	NW						NW	NW						NW	NW	Standard Drywall
17	Rough Frame Parapet Roof AREA B	50%				F		NW	NW						NW	NW						NW	NW						NW	NW	Standard Drywall
18	Rough Frame Area B INT/EXTERIOR WALL STUDS	50%				F		NW	NW						NW	NW						NW	NW						NW	NW	Standard Drywall
19	Rough Frame Inspection AREA B	0%					SF	NW	NW						NW	NW						NW	NW						NW	NW	District
20	Start Vapor Barrier/Insulation/Lath AREA A	0%	S					NW	NW						NW	NW					F	NW	NW						NW	NW	E.L. Hobbs
21	Install Scaffold AREA B	0%						NW	NW	S		F			NW	NW						NW	NW						NW	NW	E.L. Hobbs
22	Start Removal of Safety Rail AREA A Roof	0%		S	F			NW	NW						NW	NW						NW	NW						NW	NW	San Diego Steel/Soltek
23	Start roof nailers AREA A	0%			S		F	NW	NW						NW	NW						NW	NW						NW	NW	Rocky Coast
24	Nailer Inspection AREA A	0%					SF	NW	NW						NW	NW						NW	NW						NW	NW	District
25	Start roof nailers AREA B	0%						NW	NW	S	F				NW	NW						NW	NW						NW	NW	Rocky Coast
26	Nailer Inspection AREA B	0%						NW	NW		SF				NW	NW						NW	NW						NW	NW	District
27	Install roofing AREA A	0%						NW	NW		S				NW	NW	F					NW	NW						NW	NW	Letner Roofing
28	Install metal roof edge AREA A	0%						NW	NW						NW	NW	S				F	NW	NW						NW	NW	Letner Roofing
29	Install exterior wall insulation AREA A 1st & 2nd Flr.	0%						NW	NW			S			NW	NW	F					NW	NW						NW	NW	Canyon Insulation
30	Insulation Inspection	0%						NW	NW						NW	NW	SF					NW	NW						NW	NW	District
31	Install exterior wall drywall 1st & 2nd Flr.	0%						NW	NW						NW	NW		S				NW	NW	F					NW	NW	Standard Drywall
32	Drywall screw Inspection/exterior	0%						NW	NW						NW	NW						NW	NW	SF					NW	NW	District
33	Install one side drywall 1st & 2nd Flr. Interior walls	0%						NW	NW						NW	NW						NW	NW	S		F			NW	NW	Standard Drywall
34	Drywall screw inspection/interior	0%						NW	NW						NW	NW						NW	NW	SF					NW	NW	District
35	Start Tape & Mud AREA A	0%						NW	NW						NW	NW						NW	NW	S		F			NW	NW	Standard Drywall
36	Install roofing AREA B	0%						NW	NW						NW	NW						NW	NW	S		F			NW	NW	E.L. Hobbs
37	Install rain gutters AREA A	0%						NW	NW						NW	NW						NW	NW			S		F	NW	NW	Archibald Sheetmetal
38	Install metal roof cap AREA B	0%						NW	NW						NW	NW						NW	NW				S	F	NW	NW	Archibald Sheetmetal
39	Install handrails/guardrails @ ADA Ramp/STAIR #1 RAIL	0%						NW	NW	S		F			NW	NW						NW	NW						NW	NW	San Diego Steel
40	Install canopy northside AREA B	0%						NW	NW			S	F		NW	NW						NW	NW						NW	NW	San Diego Steel
41	Install rain gutters @ steel canopies	0%						NW	NW				S	F	NW	NW						NW	NW						NW	NW	Archibald Sheetmetal
42	ADMINISTRATION BUILDING ASI #14							NW	NW						NW	NW						NW	NW						NW	NW	
43	Set Coiling Door / Countertop (On Order)	90%	OH	OH	OH	OH	OH	NW	NW	OH	OH	OH	OH	OH	NW	NW	OH	OH	OH	OH	OH	NW	NW	OH	OH	OH	OH	OH	NW	NW	Superior Doors/TENTATIVE 2/28
44	Final Rough Frame @ Coiling Door	0%						NW	NW						NW	NW						NW	NW						NW	NW	PENDING COIL DOOR/COUNTER

