

Subcontractor's Pre-Job Conference Form: GLOBAL MODULAR, INC.

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor GLOBAL MODULAR, INC.		
Company Address 1120 COMMERCE AVE #25 ATWATER, CA 95301	Phone Number	Fax Number
CSLB License Number 837357	DIR Number 1000003715	
Contractor License Classification B - GENERAL BUILDING		

Pre-Award & Contract Information

Bid Number CC22-0902-08-A1-G1	Bid Title King Chavez Academy of Excellence Whole Site Modernization 2023-1 (LLB) (GMP No. 1)	Prevailing Wage Determination	
Contract Number CC22-0902-08-A1-G1	Contract Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	DIR Project Number	Contract Amount

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Manufacture off site a 24'x40' modular building and deliver to the site and install the building. The installation will include craning buildings onto an existing concrete foundation provided by others. The remaining work will be bolting the units together and minor finish work utilizing laborers.

Jobsite Scheduling Information

Expected Start Date 12/11/2023	Estimated Duration(Days) 10
Number of Shifts 1	Shift Description 6:00 am to 2:30pm
Pay Day Friday	Pay Period End Day Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMINISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Francisco	Pena	fpena@gdvi.net	(909) 645-5457
No	Lead				
Yes	Foreman	Jaime	Diaz	diazlaloma15@yahoo.com	(951) 400-1540

Crew: Installation

Scope of Work your firm will perform on this project

The installation will include craning buildings onto an existing concrete foundation provided by others. The remaining work will be bolting the units together and minor finish work utilizing laborers.

Equipment to be utilized in performing work on this Project

Crane, small tools.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Labor to install modular building	Pending	12/11/2023 - 12/22/2023	4	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	CRANE RENTAL SERVICE, INC.	Crane modular building onto foundation.