# Subcontractor's Pre-Job Conference Form: BAYVIEW ENVIRONMENTAL SERVICES, INC.

Version Published 2

Assigned PSA Specialist Email

**Phone Number** (619) 879-7870 Maria Cruz mcruz5@sandi.net

#### Subcontractor's Information

684341

BAYVIEW ENVIRONMENTAL SERVICES, INC. SP

**Company Address** 

6925 SAN LEANDRO STREET OAKLAND, CA 94621

DIR Number 1000002423

Phone Number

Contractor License Classification

**CSLB License Number** 

B - GENERAL BUILDING, C21 - BUILDING MOVING, DEMOLITION, C22 - ASBESTOS ABATEMENT (Check DOSH Asbestos Registration)

#### **Pre-Award & Contract Information**

Bid Number **Prevaling Wage Determination** 

CZ21-0777-24.A3.G2 Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2) 2023-2

**Contract Number DIR Project Number** 

CZ21-0777-24.A3.G2 Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2) 524016

{LLB}

**Contract Amount** \$35,000,407.21

Fax Number

### Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Abatement of floor tile and floor tile mastic. Exterior site demo, hardscapes, trees, vegetation, playground, and portables.

## **Jobsite Scheduling Information**

**Expected Start Date** 6/17/2024

Number of Shifts

Pay Day Friday

Estimated Duration(Days)

**Shift Description** 7:00AM - 3:30PM

Pay Period End Day

Sunday

## **Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Patrick	Marmaud	pmarmaud@bayviewservices.com	(714) 797-0884
No	Lead				
No		Emmanuel	Torres	etorres@bayviewservices.com	(951) 236-2753
No		Luis	Gutierrez	lgutierrez@bayviewservices.com	(562) 322-2398

### **Crew: Environmental**

Scope of Work your firm will perform on this project Floor tile in portables. Floor tile mastic in Building B.

Equipment to be utilized in performing work on this Project Hand tools

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 300	Asbestos	Final	Abatement	Accepted	6/20/2024 - 6/27/2024	5	5

	Add other direc	t Subcontractors no	t included on th	e Division of Work
--	-----------------	---------------------	------------------	--------------------

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	DEMO MASTERS, INC.	Site and interior demolition using power tools and skid steer.
No	Ground Penetrating Radar Systems, LLC	Underground scanning for utilities.
No	CALIFORNIA TREE SERVICE, INC.	Tree removal.
No	FASTRACK RENTALS, INC.	Site demolition using heavy equipment.