

Subcontractor's Pre-Job Conference Form: BAYVIEW ENVIRONMENTAL SERVICES, INC.

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor
BAYVIEW ENVIRONMENTAL SERVICES, INC. SP

Company Address
6925 SAN LEANDRO STREET OAKLAND, CA
94621

Phone Number

Fax Number

CSLB License Number
684341

DIR Number
1000002423

Contractor License Classification
B - GENERAL BUILDING, C21 - BUILDING MOVING, DEMOLITION, C22 - ASBESTOS ABATEMENT (Check DOSH Asbestos Registration)

Pre-Award & Contract Information

Bid Number CZ21-0777-24.A3.G2	Bid Title Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2) {LLB}	Prevailing Wage Determination 2023-2	
Contract Number CZ21-0777-24.A3.G2	Contract Title Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2) {LLB}	DIR Project Number 524016	Contract Amount \$35,000,407.21

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Abatement of floor tile and floor tile mastic. Exterior site demo, hardscapes, trees, vegetation, playground, and portables.

Jobsite Scheduling Information

Expected Start Date 6/17/2024	Estimated Duration(Days) 20
Number of Shifts 1	Shift Description 7:00AM - 3:30PM
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Patrick	Marmaud	pmarmaud@bayviewservices.com	(714) 797-0884
No	Lead				
No		Emmanuel	Torres	etorres@bayviewservices.com	(951) 236-2753
No		Luis	Gutierrez	lgutierrez@bayviewservices.com	(562) 322-2398

Crew: Environmental

Scope of Work your firm will perform on this project
Floor tile in portables. Floor tile mastic in Building B.

Equipment to be utilized in performing work on this Project
Hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 300	Asbestos	Pending	Abatement	Pending	6/20/2024 - 6/27/2024	5	5

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	DEMO MASTERS, INC.	Performing site and interior demolition using power tools and skid steer under Laborers Local 89. Performing site demolition using 30K excavator under Laborers Local 12.