

Subcontractor's Pre-Job Conference Form: Caston, Inc.

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor Caston, Inc. SP		
Company Address 354 South Allen St San Bernardino, California (CA) 92408	Phone Number	Fax Number
CSLB License Number 502789	DIR Number 1000001222	
Contractor License Classification B - GENERAL BUILDING, C-2 - INSULATION AND ACOUSTICAL, C-9 - DRYWALL, C35 - LATHING AND PLASTERING, C-61 / D39 - SCAFFOLDING		

Pre-Award & Contract Information

Bid Number CZ21-0777-24.A3.G2	Bid Title Albert Einstein Academy Charter ES WSM -Phase 1B 2023-2 (GMP#2) {LLB}	Prevailing Wage Determination	
Contract Number CZ21-0777-24.A3.G2	Contract Title Albert Einstein Academy Charter ES WSM -Phase 1B 524016 (GMP#2) {LLB}	DIR Project Number	Contract Amount \$35,000,407.21

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Installation of the following: - Metal Framing, Sheathing, WRB, Lath, & Drywall (Carpenters) - Gypsum Board Finishing (Tapers) - Scaffolding & Tending to Plastering Activities (P-Tenders) - Cement Plaster (Plasterers)

Jobsite Scheduling Information

Expected Start Date 3/1/2025	Estimated Duration(Days) 60
Number of Shifts 1	Shift Description 6:00AM - 2:10PM
Pay Day Thursday	Pay Period End Day Tuesday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Mario	Meza	mario@castoninc.com	(909) 501-7184

Crew: Carpenters

Scope of Work your firm will perform on this project
Metal Framing, Sheathing, WRB, Lath, & Drywall Install.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Metal Framing, Sheathing, WRB, Lath, & Drywall Install.	Pending	3/1/2025 - 5/12/2025	5	10

Crew: Drywall Finishers

Scope of Work your firm will perform on this project
Finishing Gypsum Board

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Painters Local 1399	Drywall Finisher	Pending	Finishing Gypsum Board	Pending	4/1/2025 - 5/1/2025	4	6

Crew: Plaster Tenders

Scope of Work your firm will perform on this project
Scaffolding & tending to plaster activities.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plasterers Tenders of So. Cal. Local 1414	Plaster Tender	Pending	Scaffolding & tending to plaster activities.	Pending	3/1/2025 - 5/1/2025	3	6

Crew: Plasterers

Scope of Work your firm will perform on this project
Cement Plaster Install.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plasterers Local 200	Plaster	Pending	Cement Plaster Install.	Pending	4/15/2025 - 5/1/2025	4	6

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
------	----------------------	------------------------------

Contractor not required to submit information